MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK												
		BUJT	Seksi	Panjang (km)	Progres	Progre	res Konstruksi (%)			Biaya		
No	Ruas				Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
1			Seksi 1							Rp. 8,54 T		Rp. 0,99 T
	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018		Rp. 4,26 T	
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1,59	92,5	87	80,89	-6,12	2021			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,5	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	98	62	57,84	-5,1	On Ramp - Operasi 2021 Off Ramp - September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	89,8	100	99,15	-0,86	September 2021			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya		85,8	83,45	76,27	-7,18	September 2021			
			TOTAL Seksi 1 (Jagorawi-Raya Bogor)	16,01 3,7	95,67 100	96,01 100	95,01 100	- 1,01	Operasi 2012			
	Cinere - Jagorawi	PT Translingkar Kita Jaya							Sudah Operasi	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
2			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	November 2019			
			Seksi 3 (Kukusan - Cinere)	5,5	75,32	3,43	3,45	0	2022			
			TOTAL	14,7	90,77	62,59	62,59	0				
3	Depok - Antasari	PT Citra Waspphutowa	Seksi 1: Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2: Brigif – Sawangan	6,3	100	99,96	90,38	-9,58	Operasi Juli 2020			
			Seksi 3:	9,5	9,7	0	0	0	2022			
			Sawangan - Bojonggede Seksi 4:									
			Bojonggede-Salabenda	6,4	0	0	0	0	2024			
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	TOTAL	28	46,5	43,2	43,2	0		Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi			
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	23,3	81,39 81,51	77,34 77,34	74,09 61,57	-3,25 -2,75	Desember 2021			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	83,05	64,32	72,37	-7,09	Juni 2022			
			TOTAL	25,21	84,88	79,92	74,25	-16,32				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1 SS Cibitung – Telaga Asih	2,6	100	99,86	99,73	-0,27	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			Seksi 2 Telaga Asih - Muara Bakti	10,3	99,36	99,87	98,59	-1,92	September 2021			
			Seksi 3 Muara Bakti - Kanal Banjir Timur	14,35	99,06	99,44	92,84	-9,14	September 2021			
			Seksi 4 Kanal Banjir Timur - Cilincing	6,76	59,81	78,66	62,33	-39,25	Maret 2022			
			TOTAL	34,01	94,26	94,13	85,73	-14,57				
1			Paket 1A Paket 1 dan 3	0,95	100	62,35	54,1	-8,25	Desember 2021	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			Paket 1A Paket 1 dan 3 TOTAL	4,2 5,15	90 97,72	33,57 64,19	34,14 42,47	0,57 - 21,72				
6	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0				
			TOTAL	4,5	66,67	66,67	66,67	0				
7	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	100	0 77	Sudah Uji Laik	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol Seksi C : Grogol-Kelapa Gading	9,5 12,4	4,53 4,52	0	0,77 0	0,77 0	Maret 2024			
			TOTAL	31,1	32,98	0	30,04	-0,57				
8	Serpong - Cinere	Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	99,51	100	100	0	Operasi Maret 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	84,7	-15,3	Juli 2021			
			TOTAL	10,14	99,36	100	95,6	-4,4				
9	Jakarta - Cikampek II Selatan	PT Jasamarga	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300 Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	9,3 24,85	3,06 30,18	0	0	0	Juni 2023 Februari 2022		Rp. 8,89 T	-
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	87,35	74,85	50,83	-24,02	Januari 2022	Rp. 14,69 T		
			TOTAL	64	51,79	33,62	22,83	-10,79				

Jalan Tol Beroperasi Jalan Tol Konstruksi