MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA												
No	Ruas	BUJT	Seksi	Panjang	Progres Tanah	Progre Rencana	es Konstruks Realisasi	i (%)	Target Operasi		Biaya	
NO	nuas	ВОЛ	Seksi	(km)	Bebas (%)	(%)	(%)	Deviasi		Investasi	Konstruksi	Tanah
			Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018		Rp. 8,85 T	Rp. 0,82 T
1	Ciawi - Sukabumi	Tol	Seksi II (Cigombong - Cibadak) Seksi III (Cibadak - Sukabumi Barat)	11,9 13,7	98,52 27	75,55 0	74,44 0	2,26 0	Oktober 2021 Juli 2023	Rp. 15,95 T		
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	7,85	0	0	0	Juli 2024			
			Total Dukungan Pemerintah	54	58,89	45	44,83	0,50				
		PT Citra Karya jabar Tol	Seksi 1: Cileunyi – Ranca Kalong	10,57	98,6	88,45	77,42	-11,03	November 2021		Rp. 5,58 T	-
	Cileunyi - Sumedang - Dawuan		Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)	Rp. 8,41 T		
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai (2017)			
			Seksi 2 Phase II : Ciherang - Sumedang	10,7 28,5	96,11	95,46	91,99	-3,47	Agustus 2021			
3			TOTAL BUJT	28,5	98,68	95,98	92,35	-3,63				
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Dioperasikan setelah seksi 2 selesai			
			Seksi 4: Cimalaka – Legok	8,2	52,7	0	1,81	1,81	Seksi 2 Selesui			
				1	,	5A: Mobili	isasi alat, Bo					
			Seksi 5: Legok – Ujung Jaya	14,9	60,78	lapangan	5B: Site clear and fill	ring, cut	Desember 2021			
			Seksi 6: Ujung Jaya – Dawuan		92,44	20,27	14,21	-1,04				
			Junction Dawuan	6,07	100		truktur & Bo					
			TOTAL	33,22	59,67	30,07	28,55	-1,52				
	Krian - Legundi - Bunder - Manyar		Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0				
		PT Waskita Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Operasi November 2020			
4			Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T	Rp. 8,40 T	-
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai			
-			Total Porsi Pemerintah	38,4	90,71	75,52	78,09	-0,02			<u> </u>	
			Seksi 1: Km 13-Samboja								Rp. 6,55 T	Rp. 19,91 T
		PT Jasamarga Balikpapan Samarinda		18,25	99,67	100	100	0	Juli 201			
			Seksi 1: Segmen - 5 (Pekerjaan yang diserahkan ke BUJT)	3,275		100	100	0	Juli 2021			
			Seksi 5: Porsi BUJT Seksi 5: Km. 13-Sepinggan Balikpapan (Loan China)	0,75	90,85	100	100	0				
				9.093	92,16	100	100	0	Juli 2021	Rp. 9,97 T		
5	Balikpapan - Samarinda		Seksi 5A: Km. 13-Sepinggan Balikpapan (APBN)	1,65	100	100	100	0				
			TOTAL	33	97,45	100	100	0,29				
			Porsi BUJT									
	ı		Seksi 2: Samboja - Muara Jawa Seksi 3: Muara Jawa - Palaran	30,98 17,5	100 100	100 100	100	0	Operasi Desember 2019			
			Seksi 4: Palaran - Samarinda	17,95	100	100	0	0	operasi Besember 2013			
			Total	64,87	100	100	100	0				
			TOTAL	99,54	99,95	99,98	99,65	-0,33				
	Manado - Bitung	PT Jasamarga Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0			Rp. 3,27 T	Rp. 0,60 T
			Pemerintah Segmen IA (Manado-Sukur)	5	100	100	100	0	Juli 2020			
6			Segmen IB (Sukur-Airmadidi)	6	100	100	100	0				
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT Segmen 2A (Airmadidi-Danowudu)	28,85 15,35	99,23 100	100 100	92,83 99,93	-2,65 -0,07	Operasi 2020			
			Segmen 2B (Danowudu-Bitung)	13,5	98,58	100	86,78	-4,85	Agustus 2021			
-			Total Porsi BUJT	39,85	99,51	100	95,4 Fisik	-1,7				
			Seksi 1 (Serang-Rangkasbitung)	26,5			96,19		Juli 2021		Rp. 3,57 T	-
7	Serang-Panimbang		Seksi 2 (Rangkasbitung-Cileleas)  Total	24,17			0		Agustus 2023	Rp. 5,33 T		
			Porsi Pemerintah									
			Seksi 3 (Cileles-Panimbang)  Total	33 33	-	-	-	-	April 2023			
		PT. Bosowa	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020	_		
8	Tol Layang AP Petarrani	Marga Nusantara	Total	4,3	100	100	100	0		Rp 2.24 T		
9	Semarang-Demak	PT. PP Semarang	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	2024	Rp 5,44 T		Rp 6,8 T
	, , , , , , , , , , , , , , , , , , ,		Seksi 2 (Sayung-Demak)	16,31	69,1	34,54	41,9	7,36	Juni 2022	F =/::'		0,0 1
$\vdash$			Total	42.29	42,65	20,86	25,31	4,45			<del>                                     </del>	-
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38 22,3	23,16	0	0,89	0,89	Juni 2023			
			Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0				
10	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo	Seksi 2 Kartosuro - Purwomartani Paket 2.1 (Purwomartani - Monjali)	23,43 9,43	0	0	0	0	Juni 2024	Rp 26,64 T	Rp 18,99 T	
	55.5 Togyanaria in the Katoriptogo		Paket 2.2 (Monjali - Gamping)	14	0	0	0	0	Jun 2027	Np 20,04 1	κρ 10,55 1	
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0				
	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Total	96,57	12,27	0	0,39	0,39	TW 2 2022		Rp 10,65 T	
			Seksi 1 (JC Sleman - SS Banyurejo) Seksi 2 (SS Banyurejo - SS Borobudur)	8,25 15,26	0	0	0	0	TW 3 2023 TW 4 2023			
11			Seksi 3 (SS Borobudur - SS Magelang)	8,08	0	0	0	0	TW 4 2023	Rp 14,26 T Rp 10,65		
			Seksi 4 (SS Magelang - SS Temanggung) Seksi 5 (SS Temanggung - SS Ambarawa)	16,46 22,56	0	0	0	0	TW 4 2023 TW 4 2023		πρ 10,03 I	-
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	TW 4 2023			
-		DT :	Total	75,82	0	0	0	0			<u>i</u>	
12	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang	Simpang Susun KI Batang	3,65	100	0	25,75	25,75	Mei 2021			
	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	Batang PT Lintas	Total	3,65	5,9	0	0	0		-		
			Akses BJIB Kertajati Paket 1	1,85	100	73,43	70,97	-2,46	Juli 2021			
			Akses BJIB Kertajati Paket 2	1,53	100	79,58	78,51	-1,07	Agustus 2021	-		
	L		Total	3,38	100	76,58	75,08	-1,7				

Jalan Tol Beroperasi Jalan Tol Konstruksi