MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

	Ruas	BUJT	Seksi	Panjang (km)	Progres	Progres Konstruksi (%)				Biaya		
No					_	Rencana Realisasi		Deviasi	Target Operasi	Investosi	Konstruksi	Tanah
					Bebas (%)	(%)	(%)	Deviasi		Investasi	Konstruksi	Tanan
			Seksi 1							Rp. 8,54 T F	Rp. 4,26 T	Rp. 0,99 T
	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I	1,8	96,47	100	100	0	Operasi November			
			Pandjaitan	·					2018			
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp	4.50	00.72	100	00.07	4.00	Operasi 2021			
			Pasar Gembrong Koneksi Toll dari Tol Wiyoto Wiyono	1,59	99,72	100	98,97	-1,03	Juli 2022			
			ROTERST FOIL GATE FOI WHYOTO WHYOTO						0			
1			Paket 1b+1c Cipinang-Jaka Sampurna	8,4	100	100	100	0	Operasi November 2017			
									On Ramp - Operasi			
							100	0	2021			
			Ramp Jatiwangin Barat	0,76	99,65	100			Off Ramp - April			
									2022			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12 0,77	99,37 85,83	100 99,54	100 95,45	-4,1	Selesai			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya TOTAL	16,02	98,2	99,54 99,35	95,45	-4,1	Agustus 2022			
2	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	Operasi November			
									2019			
			Seksi 3 (Kukusan - Cinere) TOTAL	5,5 14,7	94,85 98,07	60,78 85,33	56,83 83,85	-3,95 - 1,48	Oktober 2022			
		PT Citra Waspphutowa	Seksi 1:	= .,,,	56,67	05,00	55,55		O	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018			
									1010			
			Seksi 2: Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
3	Depok - Antasari		Seksi 3:	0.5	16.60	0	0	0	Maret 2022			
			Sawangan - Bojonggede	9,5	16,69	U	U	U	Maret 2023			
			Seksi 4:	6,4	0	0	0	0	Desember 2024			
			Bojonggede-Salabenda TOTAL	28	48,88	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
									(2020)			
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	23,3 3,5	89 89,53	77,43 0	72,09 81,66	-5,34 81,66	Juni 2022			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	93,04	87,4	72,52	-14,88	Maret 2023			
			TOTAL	26,47	93,41	77,34	77,02	-0,314				
	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1	2,6	100	100	99,99	-0,01	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
5			SS Cibitung – Telaga Asih Seksi 2	,-				-7-				
			Telaga Asih - Tambelang	10,3	99,99	100	99,91	-0,09	Selesai Komstruksi			
			Seksi 3	14,35	98,95	100	100	0	Selesai Komstruksi			
			Tambelang - Tarumajaya	14,55	36,33	100	100		Selesai Kollisti uksi			
			Seksi 4 Tarumajaya - Cilincing	7,52	74,36	91,58	79,52	-12,06	Desember 2022			
			TOTAL	34,77	96,39	95,58	92,81	-0,41				
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 2	0,95	100	92,6	92,6	0	Telah Uji Laik Fungsi	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			Paket 1A Paket 1 dan 3	4,2	90	90,37	90,82	0,45	,			
			Seksi 1B TOTAL	4,2 5,15	98,15 98,04	35,18 100	33,22 99,23	-1,95 - 0,77	Desember 2023			
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021		Rp 1,38 T	Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0		Rp 2,05 T		
			TOTAL	4,5	66,67	66,67	66,67	0				
	6 Tol Dalam Kota jakarta	PT. Jakarta	Seksi A: Kelapa Gading-Pulo Gebang Seksi B : Semanan-Grogol	9,3 9,5	100 5,5	100 0	100 0	0	Operasi 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
8			Seksi C : Grogol-Kelapa Gading	12,4	4,52	0	0	0	Maret 2024			
		Development	TOTAL	31,2	33,29	29,81	29,81	0				
9	Serpong - Cinere	PT Cinere Serpong Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	99,51	100	100	0	Operasi 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC TOTAL	3,64 10,14	98,96 99,36	100 100	100 100	0 0	Desember 2021			
\vdash			Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,61	0	0	0	Oktober 2025	Pp. 14 60 T	Pn 9 90 T	_
10	Jakarta - Cikampek II	PT Jasamarga	Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	54,63	0	0	0	September 2023	Rn 1/160 T	Rn 8 00 T	
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan				93,53 42,1	0 75,24 33,8	0 -18,29 - 8,21	September 2023 April 2023	Rp. 14,69 T	Rp. 8,89 T	-