## MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK												
					Progres	Progres Konstruksi (%)				Biaya		
No	Ruas	BUJT	Seksi	Panjang (km)		Rencana	Realisasi	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
			Seksi 1		Bebas (%)	(%)	(%)					
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018	Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1,59	92,5	82,96	80,58	-2,38	2021			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,5	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	97,7	73	67,39	-15,8	On Ramp - Operasi 2021 Off Ramp - September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	89,8	100	99	-0,89	September 2021			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya		85,8	78,83	76,25	-2,58	September 2021			
			TOTAL	16,01	95,56	95,89	94,99	-0,9				
2	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	Sudah Operasi November 2019			
			Seksi 3 (Kukusan - Cinere)	5,5	63,2	0,45	0,64	0	2023			
			TOTAL	14,7	86,2	62,59	62,59	0				
3	Depok - Antasari		Seksi 1: Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2: Brigif – Sawangan	6,3	100	99,96	90,38	-9,58	Operasi Juli 2020			
			Seksi 3: Sawangan - Bojonggede	9,5	9,7	0	0	0	2022			
			Seksi 4:	6,4	0	0	0	0	2024			
			Bojonggede-Salabenda  TOTAL	28	63,9	51,63	48,29	-0,2				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3	81,39	77,34	74,09	-3,25	- Симин оролин			
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	3,5	81,51	61,9	61,48	-0,42	Desember 2021			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	83,05	79,46	72,37	-7,09	Apr-19			
			TOTAL	25,21	84,88	79,6	74,24	-16,32				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1 SS Cibitung – Telaga Asih	2,6	100	99,86	99,73	-0,13	Juli 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			Seksi 2 Telaga Asih - Muara Bakti	10,3	99,36	98,41	98,07	-1,92	September 2021			
			Seksi 3 Muara Bakti - Kanal Banjir Timur	14,35	99,06	93,44	92,43	-9,14	September 2021			
			Seksi 4	6,76	59,81	62,38	58,92	-39,25	Juni 2021			
			Kanal Banjir Timur - Cilincing  TOTAL	34,01	94,26	87,06	85,65	-14,57				
6		PT Trans Bumi Serbaraja	Seksi 1A					,		Dr. C 04 T		
			Paket 1	2,3	99	0	0	0			Rp. 2,70 T	Rp. 1,75 T
	Serpong - Balaraja		Paket 2	0,95	100	62,35	54,1	-8,25	Desember 2021			
			Paket 3	1,9	90	33,57	25,18	-8,39		Rp. 6,04 T		
			TOTAL	5,15	95	45,51	34,9	-10,61				
7	Bogor Ring Road Seksi III	PT. Marga Sarana	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
		Jabar	Seksi 3B: Kayu Manis - Salabenda TOTAL	1,5 <b>4,5</b>	0 <b>66,67</b>	0 <b>66,67</b>	0 <b>66,67</b>	0 <b>0</b>				
8	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	<b>4,5</b> 9,3	100	100	98,81	-1,19	Juli 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol	9,5	4,53	0	0,77	0,77				
			Seksi C : Grogol-Kelapa Gading	12,4	4,52	0	0	0	Maret 2024			
			TOTAL	31,1	32,98	0	29,69	-0,57				
9	Serpong - Cinere	PI Cinere Serpong	Seksi I : Serpong IC – Pamulang IC	6,5	99,36	100	100	0	Operasi Maret 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	84,39	-15,61	Juli 2021			
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan	TOTAL  Policit I (Istincib Setu (IODB 21) STA 0.00 c d0.200	10,14	99,36	100	95,24	-4,76	luni 2022	Rp. 14,69 T	Rp. 8,89 T	-
			Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300 Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	9,3 24,85	3,06 30,18	0	0	0	Juni 2023 Februari 2022			
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	87,35	59,8	47,88	-11,92	Januari 2022			
			TOTAL	64	51,79	26,86	21,51	-5,35				

Jalan Tol Beroperasi Jalan Tol Konstruksi