	Ruas				Drogres	Progres Konstruksi (%)				Biaya		
No		вијт	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1							Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	9647	100	100	0	Operasi November 2018			
			Paket 1A Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1,7	92,55	81,18	80,12	-1,06	Sudah ULF			
1			Paket 1B+1C Cipinang-Jaka Sampurna	8,5	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	97,74	96,86	56,86	-40	On Ramp - Operasi 2021 Off Ramp - September 2021			
			Seksi 2A Jaka Sampurna-Kayuringin	4,12	89,8	100	99,09	-0,91	September 2021			
			Seksi 2A Kayuringin - Jl Hasibuan/Margajaya	0,76	85,8	77,03	76,19	-0,84	September 2021			
			TOTAL Soksi 1 (Ingorawi Paya Roger)	17,64	95,67	98,18	94,91	-3,27	Operaci 2012			
	Cinere - Jagorawi		Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012 Sudah Operasi		Rp. 1,20 T	Rp. 0,93 T
2		PT Translingkar Kita Jaya	Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	November 2019	Rp. 3,21 T		
			Seksi 3 (Kukusan - Cinere)	5,5	63,2	0,45	0,64	0,19	Mei 2022			
			TOTAL	14,7	86,23	62,75	62,82	0,07				
	Depok - Antasari	PT Citra Waspphutowa	Seksi 1:						Operasi September	Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Antasari – Brigif/Cinere	5,8	100	100	100	0	2018			
			Seksi 2:	6,3	100	9996	9038	-958	Operasi Juli 2020			
3			Brigif – Sawangan Seksi 3:									
			Sawangan - Bojonggede	9,5	9,7	0	0	0	Desember 2022			
			Seksi 4:	6,4	0	0	0	0	Desember 2024			
			Bojonggede-Salabenda TOTAL	28	62,91	48,78	48,58	-0,2				
			Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi			
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	3,5	79,56	81,93	58,8	-23,13	November 2021	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			TOTAL	6,67	84,63	82,25	73,88	-8,36				
	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1 SS Cibitung – Telaga Asih	2,6	100	100	99,7	-0,05	Operasi Juli 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
5			Seksi 2 - 3 Gabus Indah - Tambelang	24,65	99,36	98,17	98,07	-0,1	September 2021			
			Seksi 4	7,52	59,81	60,28	58,85	-1,43	November 2021			
			Tambelang - Cilincing TOTAL	34,77	94,26	86,06	85,59	-0,47				
			Seksi 1A	.,,,,	J .,LU	55,00	55,55	2,17				
		DT Trans Pumi	Paket 1	2,3	99	0	0	0			Rp. 2,70 T	
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 2	0,95	100	62,35	54,1	-8,25	Desember 2021	Dm C 04 T		Rp. 1,75 T
		Serbaraja	Paket 3	1,9	90	33,57	25,18	-8,39		Rp. 6,04 T		
			TOTAL	5,15	95	4175	334	-835				
	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3A: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021		Rp 1,38 T	Rp 0,77 T
7			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0	Desember 2024	Rp 2,05 T		
			TOTAL	4,5	6667	6667	6667	0				
	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	98,81	-1,19	Juli 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
8			Seksi B : Semanan-Grogol	9,5	453	0	77	77	Maret 2024			
			Seksi C : Grogol-Kelapa Gading TOTAL	12,4 31,1	452 3298	0 0	0 2714	- 57				
	Serpong - Cinere	PT Cinere Serpong Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	100	100	100	0	Operasi (2021)	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
9			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	84,39	-15,61	Juli 2021			
			TOTAL	10,14	99,36	100	95,24	-4,76				
			Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,06	0	0	0	Juni 2023	Rp. 14,69 T	Rp. 8,89 T	-
0		PT Jasamarga	Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	30,18	0	0	0	Februari 2022			
10			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	87,35	59,8	47,88	-11,92	Januari 2022			
	Seididii	Jupen Sciatari	TOTAL	62	51,79	26,86	21,51	-5,35				