MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK													
				Panjang (km)	Progres	Progr	res Konstruk	ksi (%)			Biaya		
No	Ruas	BUJT	Seksi		Tanah	Rencana	Realisasi	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah	
			<u> </u>	(,	Bebas (%)	(%)	(%)	Deviasi		investus.	Konstruksi	Tanai	
	ı		Seksi 1 Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1.8	96.47	100	100	0	Operasi November 2018				
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong Koneksi Toll dari Tol Wiyoto Wiyono	1.59	99.72	100	98.97	-1.03	Operasi 2021 Juli 2022				
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Paket 1b+1c Cipinang-Jaka Sampurna	8.4	100	100	100	0	Operasi November 2017	Rp. 8.54 T	Rp. 4.26 T	Rp. 0.99 T	
			Ramp Jatiwangin Barat	0.76	99.65	100	100	0	On Ramp - Operasi 2021 Off Ramp - April 2022				
		1 '	Seksi 2a Jaka Sampurna-Kayuringin	4.12	99.37	100	100	0	Selesai	<u> </u>	1	1]	
		1 '	Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	0.77	85.83	99.54	95.45	-4.1	Agustus 2022	<u> </u>	1 '	1]	
Ш		 ′	TOTAL	16.02	98.2	99.35	98.65	-0.7	0	├ ──	 ′	 	
			Seksi 1 (Jagorawi-Raya Bogor)	3.7	100	100	100	0	Operasi 2012 Operasi November	<i>l</i> 1	1	1]	
2	Cinere - Jagorawi		Seksi 2 (Raya Bogor – Kukusan)	5.5	100	100	100	0	Operasi November 2019	Rp. 3.21 T	Rp. 1.20 T	Rp. 0.93 T	
~	Ciliere Jugetu.	Kita Jaya	Seksi 3 (Kukusan - Cinere)	5.5	96.03	71.28	60.06	-11.22	Oktober 2022	Np. 3.22	πρ. 2.22	[Np. 5.52	
	!	1	TOTAL	14.7	98.51	89.25	85.06	-4.2		<u></u> '		1'	
			Seksi 1: Antasari – Brigif/Cinere	5.8	100	100	100	0	Operasi September 2018				
3	Depok - Antasari	PT Citra	Seksi 2: Brigif – Sawangan	6.3	100	100	100	0	Operasi Juli 2020	Rp. 2.99 T	Rp. 1.46 T	Rp. 0.48 T	
		Waspphutowa	Seksi 3: Sawangan - Bojonggede	9.5	16.69	0	0	0	Maret 2023		1	,,,,	
]		1 '	Seksi 4: Bojonggede-Salabenda	6.4	0	0	0	0	Desember 2024	<u> </u>	1	1 1	
ļļ			Bojonggede-Salabenda TOTAL	28	48.88	43.2	43.2	0		1	1	1 1	
			Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3.17	100	100	100	0	Sudah Operasi (2020)				
4	Cimanagis - Cihitung		Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23.3	92	72.22	71.02	-1.2		Do 452 T	Do 160 T	Rn ∩ 13 T	
4	Cimanggis - Cibitung		Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	3.5	90	85.86	82.51	-3.35	Juni 2022	Rp. 4.52 T	Rp. 1.60 T	Rp. 0.13 T	
l ,		1 '	Seksi IIB: SS Cikeas - Junction Cibitung	19.8	92.34	67.9	67.38	-0.52	Maret 2023	<u> </u>	1	1 1	
Щ		 ′	TOTAL Soleri 1	26.47	34.27	30.97	30.47	-0.502			 '	++	
		1	Seksi 1 SS Cibitung – Telaga Asih Seksi 2	2.6	100	100	99.99	-0.01	Operasi 2021		1		
1 1		PT Cibitung	Seksi 2 Telaga Asih - Tambelang	10.3	99.99	100	99.99	-0.01	Selesai Konstruksi	1	1	1 1	
5	Cibitung - Cilincing	Tanjung Priok Portways	Seksi 3 Tambelang - Tarumajaya	14.35	98.95	100	100	0	Selesai Konstruksi	Rp. 4.22 T	Rp. 2.50 T	Rp. 0.28 T	
		1	Seksi 4 Tarumajaya - Cilincing	7.52	95.06	96.01	82.11	-13.9	Desember 2022		1		
ıЩ		 ′	TOTAL Polyet 2	34.77	98.98	98.57	94.97	-0.41		<u> </u>	<u> </u>	4	
,		DT Trans Rumi	Paket 1A Paket 1 dan 3	0.95	100	100	100	0	Selesai Konstruksi	<u> </u>	1 '		
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 1 dan 3	4.2 4.2	90 98.15	100 51.57	100 47.31	-4.26		Rp. 6.04 T	Rp. 2.70 T	Rp. 1.75 T	
]]		Servaraja	Seksi 1B TOTAL	9.845	98.15 98.01	100	47.31 100	-4.26 0	Desember 2023	1 '			
\vdash			Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	\vdash			
7	-	-	Seksi 3B: Kayu Manis - Salabenda	1.5	0	0	0	0		Rp 2,05 T	Rp 1,38 T	Rp 0,77 T	
Ш	III	Jabar	TOTAL	4.5	66.67	66.67	66.67	0		<u> </u>	<u> </u>		
.]]	6 Tol Dalam Kota jakarta	PT. Jakarta	Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	100	0	Operasi 2021	<u>[</u>			
8		Tollroad	Seksi B : Semanan-Grogol	9.5 12.4	5.5 4.52	0	0	0	Maret 2024	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T	
.]]		Development	Seksi C : Grogol-Kelapa Gading TOTAL	31.2	33.29	29.81	29.81	0		1 '			
\vdash	Serpong - Cinere		Seksi I · Sernong IC – Pamulang IC	6,5	99.51	100	100	0	Operasi 2021		Rp. 0.88 T		
9		PT Cinere Serpong	Seksi II : Pamulang IC – Cinere IC	3.64	98.96	100	100	0	Desember 2021	Rp. 2.22 T		Rp. 0.71 T	
		Jaya	TOTAL	10,14	99.36	100	100	0					
	,		Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9.3	3.61	0	0	0	Oktober 2025		Rp. 8.89 T	-	
10	Jakarta - Cikampek II	PT Jasamarga	Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150		54.63	0	0	0	September 2023	Rp. 14.69 T			
4 1	Selatan	Japek Selatan	Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27.85	99.26	97.32	69.43	-27.89	April 2023	1,6. =	1	1 1	
نسا			TOTAL	64	67.02	44.16	35.08	-9.08					

Jalan Tol Beroperasi Jalan Tol Konstruksi