MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

					Progres	Progres Konstruksi (%)				Biaya		
No	Ruas	BUJT	Seksi	Panjang (km)	_	Danasna Daalisasi			Target Operasi			
					(%)	(%)	(%)	Deviasi		Investasi	Konstruksi	Tanah
			Seksi 1									
	Bekasi - Cawang - Kp Melayu	DT Vrocna Vucuma	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018	- Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar									
1			Gembrong	1,59	92,5	85,24	84,41	-0,83	Operasi 2021			
			Koneksi Toll dari Tol Wiyoto Wiyono	=/	5 = / 5	33,2 :	5.,.=	5,55	Februari 2022			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,5	100	100	100	0	Operasi November 2017			
									On Ramp - Operasi			
			Jatiwangin Barat	0,76	98,39	73,91	72,54	-1,37	2021			
			namp satirangin salat	3,7.5	30,03	70,51	, 2,3 .	2,57	Off Ramp -			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	98,66	99,8	99,73	-0,16	September 2021 Februari 2022			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	4,12	85,83	85,58	84,37	-1,21	Mei 2022			
			TOTAL	16,01	97,53	96,81	96,58	-0,23	IVICI ZOZZ			
	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
				5,5	100	100	100	0	Sudah Operasi			
2			Seksi 2 (Raya Bogor – Kukusan)	· ·	100				November 2019			
			Seksi 3 (Kukusan - Cinere)	5,5	78	21,11	11,57	-9,53	Mei 2022			
			TOTAL	14,7	91,77	70,48	70,48	0				
	Depok - Antasari	PT Citra Waspphutowa	Seksi 1: Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2:	6.2	100	100	100	0	0			
3			Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
			Seksi 3:	9,5	14,71	0	0	0	Maret 2023			
			Sawangan - Bojonggede	3,3		Ů		Ů				
			Seksi 4:	6,4	0	0	0	0	Desember 2024			
			Bojonggede-Salabenda TOTAL	28	48,2	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3	85,83	69,22	68,7	-0,52				
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	3,5	84,58	71,36	68,75	-2,61	April 2022			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	83,58	43,33	39,69	-3,64	Maret 2023			
			TOTAL	26,47	87,94	75,16	74,74	-0,42				
	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1	2,6	100	99,81	99,87	0,06	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			SS Cibitung – Telaga Asih						· ·			
			Seksi 2 Telaga Asih - Muara Bakti	10,3	99,36	98,75	97,05	-1,7	Desember 2021			
5			Seksi 3	14,35	99,06	98,67	94,59	-4,08	Desember 2021			
			Muara Bakti - Kanal Banjir Timur	11,55	33,00	30,07	3 1,33	1,55	202111001 2021			
			Seksi 4 Kanal Banjir Timur - Cilincing	7,52	59,81	81,77	63,3	-18,47	Maret 2022			
			TOTAL	34,77	95,4	94,42	87,61	-6,81				
6	Serpong - Balaraja	DT Trong - December	Paket 1A Paket 2	0,95	100	60,67	68,23	7,56	lanuari 2022			Rp. 1,75 T
		PT Trans Bumi Serbaraja	Paket 1A Paket 1 dan 3	4,2	90	51,79	51,31	-0,48	Januari 2022	Rp. 6,04 T	Rp. 2,70 T	
			TOTAL	5,15	98,04	54,32	56,21	1,8				
7	Bogor Ring Road Seksi III	PT. Marga Sarana	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
		Jabar	Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0				
$\vdash\vdash$	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	TOTAL Solvei A. Volana Cading Pula Cohang	4,5	66,67	66,67	66,67	0	Operasi 2024			
			Seksi A: Kelapa Gading-Pulo Gebang	9,3 9,5	100 5,5	100 0	100	0	Operasi 2021			
8			Seksi C : Grogol-Kelapa Gading	12,4	4,52	0	0	0	Maret 2024	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			TOTAL	31,2	33,29	29,81	29,81	0		1		
9	Serpong - Cinere	Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	99,51	100	100	0	Operasi Maret 2021	D- 2227	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	97,04	97,02	-0,02	Desember 2021	Rp. 2,22 T		
			TOTAL	10,14	99,36	99,15	99,14	-0,01				
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,27	0	0	0	Oktober 2025	Rp. 14,69 T	Rp. 8,89 T	-
			Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	32,48	0 54.62	0 55.12	0	September 2023			
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000 TOTAL	27,85 64	86,29 52,27	54,63 24,54	55,12 24,76	0,49	November 2022			
Щ.			TOTAL	U-F	32,21	27,34	27,70	0,22				

Jalan Tol Beroperasi Jalan Tol Konstruksi