## MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK												
					Progres	Progres Konstruksi (%)				Biaya		
No	Ruas	BUJT	Seksi	Panjang (km)			Realisasi	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
					(%)	(%)	(%)	Deviasi		ilivestasi	Konstruksi	Tallall
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1							Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November			
			Selest 2 (Casastanca saka sampanta) t aket 14 on hamp bir tanajakan	1,0	30,17	100	100	Ŭ	2018			
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar	1,59	92,5	87	80,89	-7,02	2021			
			Gembrong	1,59	92,3	67	80,83	-7,02	2021			
			Delicat 4h 14a Cininana Ielia Cananana	0.5	100	100	100	0	Operasi November			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,5	100	100	100	U	2017			
				0,76	98	72,99	67,16	-5,83	On Ramp - Operasi			
			mp Jatiwangin Barat						2021			
									Off Ramp -			
			Callat 2. Into Company West traits	1.12	00.0	400	00.24	0.70	September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin Seksi 2a Kayuringin - JI Hasibuan/Margajaya	4,12	89,8 85,8	100 87,85	99,21 76,33	-0,79 -11,51	September 2021 September 2021			
			TOTAL	16,01	95,46	97,15	95,54	-1,61	September 2021			
	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	Sudah Operasi			
2									November 2019			
			Seksi 3 (Kukusan - Cinere)	5,5	75,32	3,43	3,45	0	2022			
			TOTAL Seksi 1:	14,7	90,77	62,59	62,59	0				
	Depok - Antasari	PT Citra Waspphutowa		5,8	100	100	100	0	Operasi September	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Antasari – Brigif/Cinere	-,-					2018			
			Seksi 2:	6,3	100	99,96	90,38	-9,58	Operasi Juli 2020			
3			Brigif – Sawangan	0,5	100	33,30	30,30	3,30	Operusi sun 2020			
			Seksi 3:	9,5	9,7	0	0	0	2022			
			Sawangan - Bojonggede Seksi 4:									
			Bojonggede-Salabenda	6,4	0	0	0	0	2024			
			TOTAL	28	46,5	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3	87,01	97,97	74,83	-23,14				
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	3,5	82,77	70,69	61,99	-8,7	Apr-22			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	83,44	39,72	34,86	-4,86	Maret 2023			
			TOTAL	26,47	89,23	73,67	70,87	-16,32	Waret 2020			
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1	2,6	100	100	99,73	-0,27	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			SS Cibitung – Telaga Asih	2,0	100	100	33,73	-0,27	Operasi 2021			
			Seksi 2	10,3	99,36	99,87	98,59	-1,92	November 2021			
			Telaga Asih - Muara Bakti Seksi 3									
			Muara Bakti - Kanal Banjir Timur	14,35	99,06	99,44	92,84	-9,14	November 2021			
			Seksi 4	7,52	59,81	78,66	62,33	-39,25	Maret 2022			
-			Kanal Banjir Timur - Cilincing						Water 2022			
			TOTAL Paket 1A Paket 2	34,77	<b>94,64</b> 100	<b>94,13</b> 75,45	<b>85,73</b> 58,59	- <b>14,57</b> -16,86				
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 2 Paket 1A Paket 1 dan 3	0,95 4,2	90	65,35	38,82	-16,86	Desember 2021	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			TOTAL	5,15	97,72	68,22	44,44	-23,78				
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021		Rp 1,38 T	Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0		Rp 2,05 T		
<u> </u>	20.0	34.541	TOTAL	4,5	66,67	66,67	66,67	0	0 1 1			ļ
8	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	9,3 9,5	100 4,53	100 0	100 0,77	0 0,77	Sudah Uji Laik	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi C : Grogol-Kelapa Gading	12,4	4,53	0	0,77	0,77	Maret 2024			
			TOTAL	31,1	32,98	0	30,04	-0,57				
9	Serpong - Cinere	Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	99,51	100	100	0	Operaci Marct 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
									Operasi Maret 2021			
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	84,7	-15,3	Juli 2021			
			TOTAL Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	<b>10,14</b> 9,3	<b>99,36</b> 3,06	<b>100</b>	95,6	- <b>4,4</b>	Oktober 2025			
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek	Paket I (Jatiasin-Setu (JORR 2)) STA 0+00 s.d9+300 Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	30,18	0	0	0	Sep-23		Rp. 8,89 T	-
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	87,35	77,92	52,48	-25,44	Nov-22	Rp. 14,69 T		
1			TOTAL	64	49,3	35	23,57	-11,43				

Jalan Tol Beroperasi Jalan Tol Konstruksi