MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			MONITORING PROGRES KONSTRUKSI JA	LAN IC	JL NON								
No	Ruas	BUJT	Seksi	Panjang (km)	Progres	_	s Konstruksi	i (%)	Target Operasi	Biaya			
					Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi		Investasi	Konstruksi	Tanah	
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi	Rp. 15,95 T			
			Seksi II (Cigombong - Cibadak)	11,9	98,39	75,55	75,26	-0,29	Desember 2018 April 2022				
			Seksi III (Cibadak - Sukabumi Barat)	13,7	26	0	0	0	Juli 2023		Rp. 8,85 T	Rp. 0,82 T	
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	9	0	0	0	Juli 2024				
			Total	54	58,88	45,07	45,01	-0,06					
	Cileunyi - Sumedang - Dawuan		Dukungan Pemerintah		00.44	00.00			24.000				
			Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	99,62	99,23	-0,39	Q1 2022				
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)				
			Seksi 2 Phase I : Ranca Kalong- Sumedang	6,35	100	100	100	0	Selesai (2017)				
		Jabar Tol	Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 28,5	98,63 99,16	94,41 98,01	94,59 97,94	0,18 - 0,07	Q1 2022	. Rp. 8,41 T	Rp. 5,58 T		
			BUJT	20,5	33,10	30,01	37,34	-0,07					
				4,05	99,76	100	100	0	Operasi menunggu				
2			Seksi 3: Sumedang – Cimalaka	4,03	99,70	100	100	0	penyelesaian seksi 2				
			Seksi 4: Cimalaka – Legok	8,2	92,68	97,93	18,22	-79,71					
			Seksi 5A: Legok – Ujung Jaya			97,71	24,89	-72,82	O1 2022				
			Saksi EB: Logak Lliung lava	14,9	91,11	40,92	41.44	0,52					
			Seksi 5B: Legok - Ujung Jaya			40,92	41,44	0,52					
			Seksi 6: Ujung Jaya – Dawuan		99	90,56	83,11	-7,45					
			Junction Dawuan	6,07	100	94,86	76,88	-17,98					
			TOTAL	33,22	86,97	81,37	44,34	-37,03					
			Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0			Rp. 8,40 T	-	
				1					Operasi November 2020				
3	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	8,83 10,4	100 100	100 100	100 100	0		Rp. 5,58 T			
	Man Espand Sander Wanya		Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai				
			·	The state of the s					KONSTRUKSI BERUITI DIITIAIAI				
			Total	38,4	90,71	75,52	75,52	0	Operasi 2020			Rp. 0,60 T	
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0					
			Pemerintah Segmen IA (Manado-Sukur)	5	100	100	100	0					
4	Manado - Bitung	Pi Jasamarga	Segmen IB (Sukur-Airmadidi)	6	100	100	100	0		Rp. 5,12 T	Rp. 3,27 T		
		Manado Bitung	Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28,85	99,95	100	99,98	-0,02			l/		
	•		Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0	04 2022				
			Segmen 2B (Danowudu-Bitung) Total	13,5 39,85	99,91 99,97	100 100	99,97 99,99	-0,03 - 0,01	Q1 2022				
	Serang-Panimbang	PT. Wijaya Karya Serang Panimbang	Porsi BUJT	23,02	55,51	100	Fisik	0,01	Operasi November 2021 Desember 2023 Desember 2023		Rp. 3,57 T	-	
			Seksi 1 (Serang-Rangkasbitung)	26,5			100			Rp. 5,33 T			
5			Seksi 2 (Rangkasbitung-Cileleas) Total	24,17			13,21						
			Porsi Pemerintah										
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-					
			Total	33	-	-	-	-					
6	Tol Layang AP Petarrani	PT. Bosowa Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020 Rp	Rp 2.24 T			
		Nusantara	Total	4,3	100	100	100	0					
	Semarang-Demak	PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	3,09	0	0	0	Juni 2024 Rp 5,44 T Juni 2022	Rp 5,44 T		Rp 6,8 T	
7			Seksi 1 (Semarang-Sayung)	10,09	3,09	U	O	U					
			Seksi 2 (Sayung-Demak) Total	16,31	92	58,96	63,58 38,41	4,62					
			Total	42.29	56,8	35,62		2,79				,—— 	
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38	48,77	4,95	17,88	12,93	September 2023		Rp 18,99 T	-	
			Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	22,3 20,08		0	0,95 0	0,95 0					
		PT logiacala	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0					
8	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Juni 2025	Rp 26,64 T			
			Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0					
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023 September 2024				
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0					
	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Total	96,57	17,94	1,23	1,84	0,61	le:=: 2022		+		
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	14,3	0	0	0	Desember 2023 Desember 2023 Desember 2023 Desember 2023 Desember 2023 Desember 2023				
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0					
9			Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0		Rp 10,65 T	-		
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0					
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	0 1,3	0	0	0					
10	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang Batang											
			Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021				
			Total	3,1	100	0	0	0					
11	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya	Akses BJIB Kertajati Paket 1	1,85	100	100	100	0	September 2021				
			Akses BJIB Kertajati Paket 2	1,53	100	100	100	0	September 2021				
			Total	3,38	100	100	100	0					

Jalan Tol Beroperasi