MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA												
				Panjang	Progres	Progres Konstruks		i (%)		Biaya		
No	Ruas	BUJT	Seksi	(km)	Tanah Bebas (%)	Rencana (%)	Realisasi	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
							(%)		Operasi			
			Seksi I (Ciawi - Cigombong)	15.35	100	100	100	0	Desember 2018 Desember 2022 2025 2026 Rp.			Rp. 0.82 T
1	Ciawi - Sukabumi		Seksi II (Cigombong - Cibadak) Seksi III (Cibadak - Sukabumi Barat)	11.9 13.7	97 49	86.45 0	80.54 0	-5.91 0		Rp. 15.95 T Rp. 8.85 T	Rp. 8.85 T	
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13.05	9.59	0	0	0				
			Total	54	64.55	47.48	46.17	0				
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Dukungan Pemerintah	Π								
			Seksi 1: Cileunyi – Ranca Kalong	10.57	0	100	99.23	-0.39	Operasi 2022			
			Seksi 1 - APBN	0.88	100	100	100	0	Operasi 2022			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6.35	100	100	100	0	Selesai Konstruksi			
			Seksi 2 Phase II : Ciherang - Sumedang	10.7	98.63	86.61	85.04	-1.57	Juni 2022			
2			TOTAL BUJT	28.5	99.16	98.01	97.94	-0.07				
									Operasi menunggu			
			Seksi 3: Sumedang – Cimalaka	4.05	99,76	100	100	0	penyelesaian seksi 2			
			Seksi 4A: Cimalaka – Legok	5.65	96.79	65.01	63.21	-1.8	Rp. 8.41 T Desember 2022	Dm	1	
				2.55	05.61	39.92	36.69	2.22		κμ. σ.41 1	Rp. 5.58 T	-
			Seksi 4B: Cimalaka – Legok		95.61			-3.23				
			Seksi 5A: Legok – Ujung Jaya	7.45		41.03	42.63	1.6				
			Seksi 5B: Legok - Ujung Jaya	7.45	96.08	61.25	61.24	-0.01				
			Seksi 6A: Ujung Jaya – Dawuan	3.03		94.98	96.11	1.13				
			Seksi 6B: Ujung Jaya – Dawuan	2.07	98.97	100	99.77	-0.23	Desember 2022			
			Junction Dawuan	0.97		100	98.33	-1.67				
			TOTAL	33.22	91.17	64.16	98.33 66.91	-1.67 2.75				
\Box												
			Seksi 1: Krian – Kademean Mengganti	9.77	100	100	100	0	Operasi November 2020 Konstruksi Belum Dimulai	Rp. 5.58 T	Rp. 8.40 T	-
3	Krian - Legundi - Bunder - Manyar	Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	8.83 10.4	100 100	100	100	0				
			Seksi 4 : Bunder – Manyar	9.4	62.06	0	0					
			Total	38.4	90.71	75.52	75.52	0				
	Manado - Bitung	PT Jasamarga Manado Bitung	Total	36.4	90.71	75.52	75.52	U	Operasi 2020 Sudah Laik Fungsi	Rp. 5.12 T	Rp. 3.27 T	Rp. 0.60 T
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0				
			Pemerintah Segmen IA (Manado-Sukur)	5	100	100	100	0				
4			Segmen IB (Sukur-Airmadidi)	6	100	100	100	0				
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28.85	98.76	98.73	97.7	-1.04				
			Segmen 2A (Airmadidi-Danowudu) Segmen 2B (Danowudu-Bitung)	15.35 13.5	97.63	97.58	95.6	-1.98				
Ш			Total	39.85	98.64	98.33	96.97	-1.36				
5	Serang-Panimbang		Porsi BUJT Seksi 1 (Serang-Rangkasbitung)	26.5	99.56		Fisik 100		Operasi 2021	Rp. 5.33 T	Rp. 3.57 T	-
		PT. Wijaya	Seksi 2 (Rangkasbitung-Cileleas)	24.17	78.08		28.6		April 2024			
		Karya Serang	Total									
			Porsi Pemerintah Seksi 3 (Cileles-Panimbang)	33	-	_	-	-				
			Total	33	-	-	-	-	7,0111 2021			
6	Semarang-Demak	PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	11.15	0	0	0	Juni 2024		т	Rp 6,8 T
			Seksi 1 (Semarang-Sayung)	10,69	11.15	U	U	U	Juni 2024	Rp 5,44 T		
			Seksi 2 (Sayung-Demak)	16,31	95.99	86.28	88.59	2.31	November 2022			
			Total	27	62.4	52.12	53.51	1.4				
7	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo	Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38	55.51	29.95	20.97	-8.98	September 2023		Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	22,3 20,08	55.52	0	0	0				
			Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
		Marga	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Juni 2025	Rp 26,64 T		
		Makmur	Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0	Dosambar 2022			
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo) Total	13,32 96,57	0 20	9. 0 9	0 8.57	0 - 0.52	September 2024			
П				8,25	64.69	0.09	0.38	0.29	Desember 2023		Po 10 65 T	
			Seksi 1 (JC Sleman - SS Banyurejo)									
<u> </u>	Yogyakarta - Rawan		Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0	September 2024 Juni 2025	D= 44.36 =		
8	Yogyakarta - Bawen		Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Juni 2025 Juni 2025 Juni 2025 September 2024	Rp 10,65 T	- [
			Seksi 5 (SS Temanggung - SS Ambarawa) Seksi 6 (SS Ambarawa - JC Bawen)	22,56 5,21	0	0	0	0				
Ш			Total	75,82	5.25	0.1	0.4	0.3				
	Gedebage - Tasikmalaya - Cilacap	PT Jasamarga		45.3	0	0	0	0	Triwulan II 2024 Triwulan II 2024 Triwulan II 2029 Triwulan II 2029			
9			Seksi 1 JC Gedebage - SS Garut Utara	45.2	0	0	0	0			Tahap I: Rp	, [
		Gedebage	Seksi 2 SS Garut Utara - SS Tasikmalaya	50.32	0	0	0	0		23,02 Tahap II: Rp 17,04 T	-	
			Seksi 3 SS Tasikmalaya - SS Patimuan Seksi 4 SS Patimuan - SS Cilacap	76.78 34.35	0	0	0	0				
			Total	206.65	0	0	0	0				
10	Gilimanuk - Mengwi	Kertni Bali		54.75	0	0	0	0	Desember 2027 Desember 2024 November 2024 Rp 24,62	Rp 16,41 T	-	
			Seksi 1 Gilimanuk - Pekutatan Seksi 2 Pekutatan - Soka	23.18	0	0	0	0				
			Seksi 3 Soka - Mengwi	18.92	0	0	0	0				
			Total	96.84	0	0	0	0				

Jalan Tol Beroperasi Jalan Tol Konstruksi