MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

		BUJT		Panjang (km)	Progres	Progres Konstruksi (%)				Biaya		
No	Ruas				Tanah Bebas (%)	Rencana Realisasi			Target Operasi	1		T b
						(%)	(%)	Deviasi		Investasi	Konstruksi	Tanah
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1							Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018			
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1,59	92,5	87,47	87,02	-0,45	Operasi 2021 Februari 2022			
			Koneksi Toll dari Tol Wiyoto Wiyono									
			Paket 1b+1c Cipinang-Jaka Sampurna	8,4	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	98,39	76,78	74,7	-2,08	On Ramp - Operasi 2021 Off Ramp - September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	98,66	99,94	99,93	-0,01	Februari 2022			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	0,77	85,83	90,39	86,33	-4,06	Mei 2022			
			TOTAL	16,02	97,53	97,37	96,55	-0,82				
2	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	Sudah Operasi November 2019			
			Seksi 3 (Kukusan - Cinere) TOTAL	5,5 14,7	78 91,77	21,11 70,48	11,57 70,48	-9,53 0	Mei 2022			
			Seksi 1:	14,7	91,77	70,48	70,48	U				
3	Depok - Antasari	PT Citra Waspphutowa	Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2: Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
			Seksi 3: Sawangan - Bojonggede	9,5	14,71	0	0	0	Maret 2023			
			Seksi 4:		_	_	_					
			Bojonggede-Salabenda	6,4	0	0	0	0	Desember 2024			
			TOTAL	28	48,2	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3	91	72,19	70,68	-1,51				
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas Seksi IIB: SS Cikeas - Junction Cibitung	3,5 19,8	87 84	74,27 49,66	72,7 40,4	-1,57 -9,26	April 2022 Maret 2023			
			TOTAL	26,47	90	77,22	75,59	-1,63				
5	Cibitung - Cilincing	Tanjung Priok	Seksi 1	2,6	100	99,95	99,93	-0,02	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			SS Cibitung – Telaga Asih Seksi 2	10,3	99,36	99,99	97,84	-2,15	Q1 2022			
			Telaga Asih - Muara Bakti Seksi 3	14,35	99,06	99,86	96,09	-3,77	Q1 2022			
			Muara Bakti - Kanal Banjir Timur Seksi 4 Kanal Banjir Timur - Cilincing	7,52	59,81	93,72	63,9	-29,82	Maret 2022			
			TOTAL	34,77	95,56	98,3	88,53	-9,77				
		PT Trans Bumi	Paket 1A Paket 2	0,95	100	60,67	68,23	7,56	Januari 2022			
6	Serpong - Balaraja	Serbaraja	Paket 1A Paket 1 dan 3	4,2	90	51,79	51,31	-0,48	Juliauli 2022	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			TOTAL	5,15	98,04	68,6	60,57	-8,03				
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda TOTAL	1,5	0	0	0	0 0				
8	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	4,5 9,3	66,67	66,67 100	66,67 100	0	Operasi 2021		Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol	9,3	5,5	0	0	0				
			Seksi C : Grogol-Kelapa Gading	12,4	4,52	0	0	0	Maret 2024	Rp, 15,98 T		
			TOTAL	31,2	33,29	29,81	29,81	0				
9	Serpong - Cinere	P1 Cinere Serpong	Seksi I : Serpong IC – Pamulang IC	6,5	99,51	100	100	0	Operasi Maret 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	97,04	97,02	-0,02	Desember 2021	114. 2,22 1		
╟—			TOTAL	10,14	99,36	99,15	99,14	-0,01	Olivia coor			
10	Jakarta - Cikampek II Selatan	PT Jasamarga	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300 Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	9,3 24,85	3,27 38	0	0	0	Oktober 2025	Rp. 14,69 T	Rp. 8,89 T	-
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	92,04	57,75	58,28	0,53	September 2023 November 2022			
			TOTAL	64	57,18	25,94	26,18	0,24	TOTOLINGE EDEE			

Jalan Tol Beroperasi Jalan Tol Konstruksi