MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA												
				Panjang	Progres	Progres Konstruks		i (%)		Biaya		
No	Ruas	BUJT	Seksi	(km)	Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
									Operasi			
			Seksi I (Ciawi - Cigombong)	15.35	100	100	100	0	Desember 2018 Desember 2022 2025 2026 Rp. 15.95 T			
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi II (Cigombong - Cibadak) Seksi III (Cibadak - Sukabumi Barat)	11.9 13.7	97 49	86.45 0	80.54 0	-5.91 0		Rp. 15.95 T Rp. 8	Rp. 8.85 T	Rp. 0.82 T
Ш			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13.05	9.59	0	0	0				
			Total	54	64.55	47.48	46.17	-1.3				
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Dukungan Pemerintah									
			Seksi 1: Cileunyi – Ranca Kalong	10.57	0	100	100	0	Operasi 2022			
			Seksi 1 - APBN	0.88	100	100	100	0	Operasi 2022			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6.35	100	100	100	0	Selesai Konstruksi			
			Seksi 2 Phase II : Ciherang - Sumedang	10.7	98.63	86.61	85.04	-1.57	Juni 2022			
			TOTAL BUJT	28.5	99.16	98.01	97.94	-0.07				
			Seksi 3: Sumedang – Cimalaka	4.05	99,76	100	100	0	Operasi menunggu			
				4.03		100	100		penyelesaian seksi 2			
2			Seksi 4A: Cimalaka – Legok	5.65	96.79	65.01	63.21	-1.8	Rp. 8.41 T Desember 2022 Desember 2022	Rp. 5.58 T	-	
			Seksi 4B: Cimalaka – Legok	2.55	95.61	39.92	36.69	-3.23				
			Seksi 5A: Legok – Ujung Jaya	7.45		41.03	42.63	1.6				
				7.45	96.08	64.05	64.04	0.04				
			Seksi 5B: Legok - Ujung Jaya	7.45		61.25	61.24	-0.01				
			Seksi 6A: Ujung Jaya – Dawuan	3.03		94.98	96.11	1.13				
					98.97							
			Seksi 6B: Ujung Jaya – Dawuan	2.07	55.57	100	99.77	-0.23				
			Junction Dawuan	0.97	64.17	100	98.33	-1.67				
			TOTAL	33.22	91.17	64.16	66.91	2.75				
3	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9.77	100	100	100	0	Operasi November 2020 R Konstruksi Belum Dimulai	Rp. 5.58 T	Rp. 8.40 T	-
			Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	8.83 10.4	100 100	100	100	0				
			Seksi 4 : Bunder – Manyar	9.4	62.06	0	0					
			Total	38.4	90.71	75.52	75.52	0				
	Manado - Bitung	PT Jasamarga Manado Bitung	Total	30.4	30.71	73.32	73.32		Operasi 2020 Rp. 5.12 T			Rp. 0.60 T
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0				
			Segmen IA (Manado-Sukur)	5	100	100	100	0			Rp. 3.27 T	
4			Segmen IB (Sukur-Airmadidi)	6	100	100	100	0		Rp. 5.12 T		
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT Segmen 2A (Airmadidi-Danowudu)	28.85 15.35	98.76 100	98.73 100	97.7 100	-1.04 0				
			Segmen 2B (Danowudu-Bitung)	13.5	97.63	97.58	95.6	-1.98			, I [†]	
			Total Porsi BUJT	39.85	98.64	98.33	96.97 Fisik	-1.36				
5	Serang-Panimbang	PT. Wijaya Karya Serang	Seksi 1 (Serang-Rangkasbitung)	26.5	99.56		100		Operasi 2021		Rp. 3.57 T	-
			Seksi 2 (Rangkasbitung-Cileleas) Total	24.17	78.08		28.6		April 2024 Rp. 5.33 T April 2024	Dn F 22 T		
			Porsi Pemerintah							кр. 5.55 Т	кр. 5.57 Т	
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-			<u> </u>	
			Total	33	-	-	-	-				
6	Semarang-Demak	PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	11.15	0	0	0	November 2022			Rp 6,8 T
			Saksi 2 (Sayung Domak)	16,31	95.99	86.28	88.59	2.31		Rp 5,44 T		
			Seksi 2 (Sayung-Demak) Total	27	62.4	52.12	53.51	1.4				
7			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38		29.95	20.97	-8.98	September 2023			
			Paket 1.1 (Solo - Klaten)	22,3	55.51	0	0	0				
		DT logicant	Paket 1.2 (Klaten - Purwomartani) Seksi 2 Kartosuro - Purwomartani	20,08	0	0	0	0				
	Solo-Yogyakarta-NYIA Kulonprogo	Marga	Paket 2.1 (Purwomartani - Monjali)	23,43 9,43	0	0	0	0	Juni 2025 Rp 26,64 T	Rp 18,99 T	, - [!	
			Paket 2.2 (Monjali - Gamping)	14	0	0	0	0				
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	September 2024			
\vdash	Yogyakarta - Bawen		Total	96,57	20	9.09	8.57	-0.52			Rp 10,65 T	-
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	64.69	0.09	0.38	0.29	Desember 2023			
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0	September 2024 Juni 2025			
8			Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Juni 2025	Rp 14,26 T		
			Seksi 5 (SS Temanggung - SS Ambarawa) Seksi 6 (SS Ambarawa - JC Bawen)	22,56	0	0	0	0	Juni 2025 September 2024			
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	5.25	0.1	0.4	0.3				
	Gedebage - Tasikmalaya - Cilacap	PT Jasamarga		45.0					Triwulan II 2024 Rp 56.20 T	Tahap I: Rp 23,02 Tahap II: Rp 17,04 T	-	
			Seksi 1 JC Gedebage - SS Garut Utara	45.2	0	0	0	0				
9		Gedebage	Seksi 2 SS Garut Utara - SS Tasikmalaya	50.32	0	0	0	0				
			Seksi 3 SS Tasikmalaya - SS Patimuan Seksi 4 SS Patimuan - SS Cilacap	76.78 34.35	0	0	0	0				
			Total	206.65	0	0	0	0				
10	Gilimanuk - Mengwi	Kertni Bali	Seksi 1 Gilimanuk - Pekutatan	54.75	0	0	0	0	Desember 2027 Desember 2024 November 2024 Rp 24,62	Rp 16,41 T	-	
			Seksi 2 Pekutatan - Soka	23.18	0	0	0	0				
			Seksi 3 Soka - Mengwi Total	18.92	0 0	0	0 0	0 0				
		Ī	IOIdI	96.84	U	U	U	U				

Jalan Tol Beroperasi Jalan Tol Konstruksi