MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

No		BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruks		i (%)		Biaya		
	Ruas					Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15.35	100	100	100	0	Operasi	Rp. 15.95 T	Rp. 8.85 T	Rp. 0.82 T
			Seksi II (Cigombong - Cibadak)	11.9	96,49	63,23	62,87	-0.36	Desember 2018 Juni 2021			
			Seksi III (Cibadak - Sukabumi Barat)	13.7	5,03	0	0	0				
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13.05	9,86	0	0	0	2021			
			Total	54	59,32	42,36	42,28	-0.08				
			Dukungan Pemerintah							Rp. 8.41 T	Rp. 5.58 T	
			Seksi 1: Cileunyi – Ranca Kalong	10.57	89.8	0	66,62	66.62				
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6.35	100	0	100	100	September 2021			
	Cileunyi - Sumedang - Dawuan		Seksi 2 Phase II : Ciherang -	10.7	95.55	0	90.27	90.27				-
			Sumedang Total	27.62	92.7	0	84.69	-1.8				
			BUJT	27.02	32.7		84.03	-1.0				
3			Seksi 3: Sumedang – Cimalaka	4.05	99,76	100	97	-3	Agustus 2020 (dioperasikan setelah seksi 2 selesai)			
			Seksi 4: Cimalaka – Legok	8.2	9,75	0	0	0				
			Seksi 5: Legok – Ujung Jaya	14.9	18,46	0	0	0	Q1 2023			
			Seksi 6: Ujung Jaya – Dawuan	6.07	87,54	0	5,3	5,3				
			Total	33.22	38,84	22,7	22,73	0,03				
			Seksi 1: Krian – Kademean	9.77	94,53	100	99,93	-0.17				-
	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Mengganti Seksi 2: Kedamean Mengganti –	0.02	07.14	100	100		(Sudah Uji Laik Fungsi) Oktober 2020	Rp. 5.58 T	Rp. 8.40 T	
4			Boboh	8.83	97,14	100	100	0	Oktober 2020			
			Seksi 3: Boboh – Bunder Seksi 4 : Bunder – Manyar	10.4 9.4	96,92 17,14	100 0	100 0	0	-			
			Total	38.4	79,84	79,16	81,26	-0.02				
	Balikpapan - Samarinda		Porsi Pemerintah Seksi 1: Km 13-Samboja	18.25	99.97	100	100	0		Rp. 9.97 T	Rp. 6.55 T	Rp. 19.91 T
			Seksi 1: Segmen - 5 (Pekerjaan yang diserahkan ke BUJT)	3.275	99.97	100	96,67	-3.33				
			Seksi 5: Porsi BUJT	0,75	99,6	100	96,02	-3.98	Oktober 2020			
			Seksi 5: Km. 13-Sepinggan Balikpapan (Loan China)	9,093	99,6	100	99,16	-0.84				
6			Seksi 5A: Km. 13-Sepinggan Balikpapan (APBN)	1,65	100	100	100	0				
			TOTAL	33	99,86	100	99,35	-0.65				
			Porsi BUJT Seksi 2: Samboja - Muara Jawa	30,98	100	100	100	0				
			Seksi 3: Muara Jawa - Palaran	17,5	100	100	0	0	Operasi Desember 2019			
			Seksi 4: Palaran - Samarinda	17,95	100	100	0	0				
			Total	64,87	100	100	100	0				
			TOTAL	99,54	99,95	100	99,65	-0.35				
		PT Jasamarga Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	14	100	100	100	0	Juli 2020		Rp. 3.27 T	Rp. 0.60 T
			Segmen IA (Manado-Sukur)	7	100	100	100	0				
			Segmen IB (Sukur-Airmadidi) Seksi 2 (Airmadidi-Bitung) Porsi	7	100	100	100	0				
7	Manado - Bitung		BUJT	25	98,60	93,81	78,33	-15.48		Rp. 5.12 T		
			Segmen 2A (Airmadidi-Danowudu)	11.5	100	100	100	0	(Airmadidi-Kauditan) Juli 2020 (Kauditan- Danowududu) September 2020			
			Segmen 2B (Danowudu-Bitung)	13.5	97,51	88,54	67,48	-21.06	Februari 2021			
	Serang-Panimbang		Total Porsi BUJT	39	99,11	96,03	86,11 Fisik	-9.92		Rp. 5.33 T	Rp. 3.57 T	-
			Seksi 1 (Serang-Rangkasbitung)	26.5			76,44		Juni 2021			
8		PT. Wijaya Karya Serang	Seksi 2 (Rangkasbitung-Cileleas) Total	24.17 50.67			0 45,16		Juli 2022			
J			Porsi Pemerintah				,10					
			Seksi 3 (Cileles-Panimbang) Total	33 33	-	-	-	-	Juli 2022			
	Tol Layang AP Petarrani	PT. Bosowa	Seksi 3 (Tol Layang AP Petarrani)	4.3	100	94,83	92,96	-1.87	Oktober 2020	D 221=		
9		Marga Nusantara	Total	4.3	100	94,83	92,96	-1.87		Rp 2.24 T		
10	Semarang-Demak	PT. PP	Seksi 1 (Semarang-Sayung)	10,69	1,27	0	0	0	Q4 2022	Rp 5,44 T		Rp 6,8 T
		Semarang Demak	Seksi 2 (Sayung-Demak)	16,31	31,87	11,99	13,06	1,07	Juni 2022			
		<u> </u>	Total	27	19,75	7,24	7,89	0,65				

Jalan Tol Beroperasi Jalan Tol Konstruksi