## MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

	Ruas	BUJT	Seksi	Panjang (km)	Progres	Progres Konstruksi (%)				Biaya		
No					_	Rencana	Realisasi	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
					Bebas (%)	(%)	(%)	Deviasi		investasi	Konstruksi	Tanan
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1							Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018			
									2010			
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1,59	92,5	96,35	90,17	-6,18	Operasi 2021			
			Koneksi Toll dari Tol Wiyoto Wiyono	=/55	5 = 75	55,55	55,21	3,23	Februari 2022			
			Dakat 1h 11a Cininang laka Sampurna	0.4	100	100	100	0	Operasi November			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,4	100	100	100	0	2017			
			mp Jatiwangin Barat	0,76	98,6	83,67	76,27	-7,4	On Ramp - Operasi			
									2021 Off Ramp -			
									September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	98,66	100	100	0	Februari 2022			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	0,77	85,83	90,66	88,42	-2,24	Mei 2022			
			TOTAL Seksi 1 (Ingerawi Paya Reger)	16,02	<b>97,54</b>	98,54	96,55	-0,82	Operaci 2012			
2	Cinere - Jagorawi	PT Translingkar Kita Jaya	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012 Operasi November	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	2019			
			Seksi 3 (Kukusan - Cinere)	5,5	88	62,7	35,47	-27,23	Juni 2022			
			TOTAL	14,7	95,51	86,04	75,86	-10,19				
3	Depok - Antasari	Waspphutowa	Seksi 1:		100	100	100	0	Operasi September	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Antasari – Brigif/Cinere	5,8	100	100	100	0	2018			
			Seksi 2:	6.2	100	100	400		0			
			Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
			Seksi 3:	9,5	14,31	0	0	0	Maret 2023			
			Sawangan - Bojonggede Seksi 4:									
			Bojonggede-Salabenda	6,4	0	0	0	0	Desember 2024			
			TOTAL	28	48,2	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3 3,5	91 87	73,14 75,22	69,72 72,9	-3,42 -2,32	A = =:1 2022			
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas Seksi IIB: SS Cikeas - Junction Cibitung	19,8	84	51,55	40,4	-11,15	April 2022 Maret 2023			
			TOTAL	26,47	90,96	77,22	75,59	-1,63				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1	2,6	100	100	99,93	-0,07	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			SS Cibitung – Telaga Asih	=/-				-,-	орогол 2022			
			Seksi 2 Telaga Asih - Muara Bakti	10,3	99,99	100	98,08	-1,92	Q1 2022			
			Seksi 3	14,35	98,95	100	96,79	-3,21	Q1 2022			
			Muara Bakti - Kanal Banjir Timur	14,55	30,33	100	30,73	-3,21	Q1 2022			
			Seksi 4 Kanal Banjir Timur - Cilincing	7,52	67,73	96,8	64,3	-32,5	Maret 2022			
			TOTAL	34,77	95,56	99,16	88,96	-10,2				
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 2	0,95	100	90,17	77,31	-12,86	April 2022	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			Paket 1A Paket 1 dan 3	4,2	90	78,72	665,2	-22,52	April 2022			
			TOTAL	5,15	98,04	81,97	62,2	-19,77	0			
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis Seksi 3B: Kayu Manis - Salabenda	3 1,5	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
$\parallel$ $\mid$			TOTAL	4,5	66,67	66,67	66,67	0				
8	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	100	0	Operasi 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol	9,5	5,5	0	0	0	Maret 2024			
			Seksi C : Grogol-Kelapa Gading TOTAL	12,4 <b>31,2</b>	4,52 <b>33,2</b> 9	0 <b>29,81</b>	0	0 <b>0</b>				
9	Serpong - Cinere	PT Cinere Serpong Jaya	Seksi I : Serpong IC – Pamulang IC	<b>31,2</b> 6,5	99,51	100	<b>29,81</b> 100	0	Operasi 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	100	0	Desember 2021			
			TOTAL	10,14	99,36	100	100	0				
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,29	0	0	0	Oktober 2025	Rp. 14,69 T	Rp. 8,89 T	-
			Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150 Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	24,85 27,85	38,29 92,04	0 61,21	0 60,82	-0,39	September 2023 November 2022			
			TOTAL	64	57,18	27,49	27,32	-0,39	NOVEITIBET 2022			

Jalan Tol Beroperasi Jalan Tol Konstruksi