## MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

No	Ruas				Progres	Progre	es Konstruk	si (%)	Target Operasi		Biaya	
		ВИЈТ	Seksi	Panjang (km)	_		Realisasi	Deviasi		Investasi	Konstruksi	Tanah
					(%)	(%)	(%)	Deviasi		ilivestasi	Konstruksi	Tallall
			Seksi 1							Rp. 8.54 T	Rp. 4.26 T	Rp. 0.99 T
	Bekasi - Cawang - Kp Melayu		Saksi 1 (Casablanca Jaka Sampurna) Bakat 1a Off Bamp D. I Bandinitan	1.8	96.47	100	100	0	Operasi November			
		PT Kresna Kusuma	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1.0	90.47	100	100	U	2018			
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong	1.59	86.44	86,76	73,49	-13.26	2021			
1									Operasi November			
1			Paket 1b+1c Cipinang-Jaka Sampurna	8.5	100	100	100	0	2017			
					100	24.25		10.10				
			Ramp Jatiwangin Barat	4.42	100	84,26	65,14	-19.12	Januari 2021			
			Seksi 2a Jaka Sampurna-Kayuringin Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	4.12	89,39 23.01	90,13 70,05	89,19 56,88	-0.94 -13.16	2021 Januari 2020			
			TOTAL	16.01	95,53	93,47	90,67	-2.79	Januari 2020			
			Seksi 1 (Jagorawi-Raya Bogor)	3.7	100	100	100	0	Operasi 2012			
2	Cinere - Jagorawi	PT Translingkar Kita Jaya			99.98	100	100	0	Sudah Operasi	Rp. 3.21 T	Rp. 1.20 T	Rp. 0.93 T
				5.5		100	100		November 2019			
			Seksi 3 (Kukusan - Cinere)	5.5	38,18	0	0	0	2021			
Н			TOTAL Seksi 1:	14.7	76,86	62.59	62.59	0				
	Depok - Antasari	PT Citra Waspphutowa		5.8	100	100	100	0	Operasi September		Rp. 1.46 T	Rp. 0.48 T
			Antasari – Brigif/Cinere						2018	- Rp. 2.99 T -		
			Seksi 2:	6.3	100	97,54	90,18	-7.37	Operasi Juli 2020			
3			Brigif – Sawangan	0.5	100	37,34	50,18	-7.57	Operasi Juli 2020			
			Seksi 3:	9.5	7,2	0	0	0	2022			
			Sawangan - Bojonggede Seksi 4:									
			Bojonggede-Salabenda	6.4	0	0	0	0	2022			
			TOTAL	28	62,75	50,98	48,38	-2.6				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3.17	98,31	100	99,05	-1	Oktober 2020	Rp. 4.52 T	Rp. 1.60 T	Rp. 0.13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	22.04	82,59	78,36	73,2	-5.16	November 2021			
	Cibitung - Cilincing	,	TOTAL Seksi 1	25.21	84,29	80,98	78,17	-2.81	NA: manulus A	Rp. 4.22 T	Rp. 2.50 T	
		PT Cibitung Tanjung Priok Portways	SS Cibitung – Sgabus Indah	12.77	97,32	100	97,31	-2.69	Minggu ke 4 Desember 2020			Rp. 0.28 T
			Seksi 2					4.00				
			Gahus Indah - Muara Bakti	6.05	92,65	93,88	92,65	-1.23	Maret 2021			
5			Seksi 3	10.64	85,92	91,24	85,51	-5.73	2021			
			Muara Bakti - Kanal Banjir Timur									
			Seksi 4 Kanal Banjir Timur - Cilincing	4.56	48,17	69,61	48,49	-21.11	2021			
			TOTAL	34.01	78,85	87,29	78,85	-8.44				
6	Serpong - Balaraja		Seksi 1A									
		PT Trans Bumi	Paket 1	2.3	86	0	0	0				
		Serbaraja	Paket 2	0.95	100	50,01	37,22	-12.79	September 2021 Rp. 6.04 T	Pn 270 T	Rn 175 T	
			Paket 3	1.9	86	11,75	11,05	-0.7		πρ. υ.υ4 Ι	Rp. 2.70 T	Rp. 1.75 T
			TOTAL  Colori 2: Cimpons Vesmin - Keyn Marie	5.15	87	22,62	18,49	-4.13				
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis Seksi 3B: Kayu Manis - Salabenda	3 1.5	86,17 0	100 0	99,82 0	-0.18 0	Agustus 2020	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
			TOTAL	4.5	57,45	66,67	66,55	-0.15				
8	Cengkareng - Batu Ceper - Kunciran	PT Jasamarga	Seksi I (Kunciran – Tirtayasa)	2,04	84,04	98,56	76,59	-21.97		Rp. 5.00 T	00 T Rp. 1.96 T	
			Seksi II (Tirtayasa – Benten Betawi)	3,52	95,29	99,69	95,91	-3.79	Desember 2020			
		Kunciran	Seksi III (Benteng Betawi – H.Sastranegara)	6,57	99,74	99,26	100	0.74	Rp. 5.			Rp. 1.22 T
		Cengkareng	Seksi IV (H.Sastranegara – SS Benda)	2,06	99,81	98,75	83,72	-15.03				
	6 Tol Dalam Kota jakarta	PT. Jakarta Tollroad Development	TOTAL  Colori A. Kalana Codina Bula Cohana	14,19	95,09	99,11	90,66	-8.45	lumi 2022			
			Seksi A: Kelapa Gading-Pulo Gebang	9,3 9.5	100 4,53	70,76 0	70,46 0	-0.3 0	Juni 2020	1		
9			Seksi C : Grogol-Kelapa Gading	12.4	4,53	0	0	0	Maret 2024	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			TOTAL	31.1	32,98	21,09	21,00	-0.09				
11	Serpong - Cinere	PT Cinere Serpong Jaya	Seksi I : Serpong IC – Pamulang IC	6,5	97.16	95	95,26	0,26	Minggu ke 4	- Rp. 2.22 T	Rp. 0.88 T	Rp. 0.71 T
									Desember 2020			
			Seksi II : Pamulang IC – Cinere IC  TOTAL	3.64 <b>10,14</b>	81.36 92.63	74,46 <b>87,48</b>	68,42 <b>86,94</b>	-6.04 - <b>0.54</b>	2021			
13	Jakarta - Cikampek II Selatan	PT Jasamarga Japek Selatan	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9.3	1,97	87,48 0	0	0	TW III 2022	TW III 2022 TW II 2021 TWI 2021 Rp. 14.69 T	Rp. 8.89 T	-
			Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24.85	12,41	0	0	0				
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27.85	77,68	92,52	34,38	-58.14				
			TOTAL	64	40,16	41,56	15,44	-26.12				

Jalan Tol Beroperasi Jalan Tol Konstruksi