## MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

					Dunnung	Drogree Konstruksi (9/)				80.		
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Behas	Progres Konstruksi (%) Rencana Realisasi			Target Operasi	Biaya		
					(%)	(%)	(%)	Deviasi	Turget Operasi	Investasi	Konstruksi	Tanah
			Seksi 1									
1	Bekasi - Cawang - Kp Melayu	DT Kroena Kusuma	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018	Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong Koneksi Toll dari Tol Wiyoto Wiyono	1,59	92,5	92,4	82,95	-9,54	Operasi 2021 Februari 2022			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,5	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	98,39	90,77	70,18	-20,59	On Ramp - Operasi 2021 Off Ramp - September 2021			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	96,83	100	99,31	-0,69	Februari 2022			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya		85,83	80,82	71,19	0,37	Mei 2022			
			TOTAL	16,01	97,1	98,06	96,1	-1,95	0			
2	Cinere - Jagorawi		Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi 2012 Sudah Operasi		Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	November 2019	Rp. 3,21 T		
			Seksi 3 (Kukusan - Cinere)	5,5	75,32	20,53	7,02	-13,5	Mei 2022	Np. 3,21 1		
			TOTAL	14,7	90,77	70,26	70,26	0				
3	Depok - Antasari	PT Citra Waspphutowa	Seksi 1: Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2: Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
			Seksi 3: Sawangan - Bojonggede	9,5	11,88	0	0	0	Maret 2023			
			Seksi 4: Bojonggede-Salabenda	6,4	0	0	0	0	Desember 2024			
			TOTAL	28	47,24	43,2	43,2	0				
4	Cimanggis - Cibitung	PT Cimanggis	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	23,3	87,01 82,77	69,22 67,01	68,7 68,16	-0,52 1,15	April 2022			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	83,44	43,17	34,86	-8,31	Maret 2023			
			TOTAL	26,47	89,23	74,6	71,87	-2,72				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1 SS Cibitung – Telaga Asih	2,6	100	99,81	99,83	0,02	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			Seksi 2 Telaga Asih - Muara Bakti	10,3	99,36	95,97	95,83	-0,14	Desember 2021			
			Seksi 3 Muara Bakti - Kanal Banjir Timur	14,35	99,06	94,28	93,57	-0,71	Desember 2021			
			Seksi 4 Kanal Banjir Timur - Cilincing	7,52	59,81	65,53	63,05	-2,48	Januari 2022			
			TOTAL	34,77	95,35	97,91	97,06	-0,85				
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 1 dan 3	0,95	100	86,69	63,6	-23,09	Desember 2021	Rp. 6,04 T	Rp. 2,70 T	Rp. 1,75 T
			Paket 1A Paket 1 dan 3  TOTAL	4,2 <b>5,15</b>	90 <b>98,04</b>	78,82 <b>81,06</b>	46,32 <b>51,23</b>	-32,5 <b>-29,83</b>				
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	- <b>29,83</b>	Operasi 2021			Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	
			TOTAL	4,5	66,67	66,67	66,67	0			1,50,1	
8	6 Tol Dalam Kota jakarta		Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	100	0	Operasi 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol	9,5	5,5	0	0	0	Maret 2024			
			Seksi C : Grogol-Kelapa Gading	12,4	4,52	0	0	0	11101 Ct 2024			
9	Serpong - Cinere	Jaya	TOTAL  Seksi I : Serpong IC – Pamulang IC	<b>31,1</b> 6,5	<b>33,29</b> 99,51	<b>29,81</b> 100	<b>29,81</b>	0	Operasi Maret 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	96,21	93,52	-2,69	Oktober 2021			
			TOTAL	10,14	99,36	98,91	98,12	-0,79				
10	Jakarta - Cikampek II Selatan	PT Jasamarga Japek	Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,27	0	0	0	Oktober 2025	Rp. 14,69 T	Rp. 8,89 T	-
			Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	32,48	0	0	0	September 2023			
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000  TOTAL	27,85 64	86,29 52,27	52,68 16,11	53,58 23,98	0,9 7,87	November 2023			
			TOTAL	04	32,21	10,11	23,30	7,07				

Jalan Tol Beroperasi Jalan Tol Konstruksi