MONITORING PROGRES KONSTRUKSI JALAN TOL JABODETABEK

		BUJT	Seksi	Panjang (km)	Progres	Progra	s Konstruks	si (%)		Riava		
No	Ruas				_	Progres Konstruksi Rencana Realisasi			Target Operasi	Biaya		
					(%)	(%)	(%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
			Seksi 1									
1	Bekasi - Cawang - Kp Melayu	PT Kresna Kusuma Dyandra Marga	Seksi 1 (Casablanca-Jaka Sampurna) Paket 1a Off Ramp D.I Pandjaitan	1,8	96,47	100	100	0	Operasi November 2018	Rp. 8,54 T	Rp. 4,26 T	Rp. 0,99 T
			Paket 1a Koneksi Toll to Toll Wiyoto Wiyono + On Ramp Pasar Gembrong Koneksi Toll dari Tol Wiyoto Wiyono	1,59	99,72	100	100	0	Operasi 2021 Juli 2022			
			Paket 1b+1c Cipinang-Jaka Sampurna	8,4	100	100	100	0	Operasi November 2017			
			Ramp Jatiwangin Barat	0,76	99,65	100	100	0	On Ramp - Operasi 2021 Off Ramp - April 2022			
			Seksi 2a Jaka Sampurna-Kayuringin	4,12	99,37	100	100	0	Selesai			
			Seksi 2a Kayuringin - Jl Hasibuan/Margajaya	0,77	85,83	99,54	100	0	Agustus 2022			
			TOTAL	16,02	98,2	99,54	95,45	-4,1				
2	Cinere - Jagorawi	PT Translingkar Kita	Seksi 1 (Jagorawi-Raya Bogor)	3,7	100	100	100	0	Operasi Navambar	Rp. 3,21 T	Rp. 1,20 T	Rp. 0,93 T
			Seksi 2 (Raya Bogor – Kukusan)	5,5	100	100	100	0	Operasi November 2019			
			Seksi 3 (Kukusan - Cinere)	5,5	96,03	91,83	65,99	-25,84	Q4 2022			
			TOTAL	14,7	98,51	96,94	87,28	-9,67				
3	Depok - Antasari	PT Citra Waspphutowa	Seksi 1: Antasari – Brigif/Cinere	5,8	100	100	100	0	Operasi September 2018	- Rp. 2,99 T	Rp. 1,46 T	Rp. 0,48 T
			Seksi 2: Brigif – Sawangan	6,3	100	100	100	0	Operasi Juli 2020			
			Seksi 3: Sawangan - Bojonggede	9,5	20,9	0	0	0	Maret 2023			
			Seksi 4:	6,4	0	0	0	0	Desember 2024			
			Bojonggede-Salabenda TOTAL	28	50,31	43,21	43,21	0				
4	Cimanggis - Cibitung	PT Cimanggis Cibitung Tollways	Seksi IA: Junction Cimanggis - On/Off Ramp Jatikarya	3,17	100	100	100	0	Sudah Operasi (2020)	Rp. 4,52 T	Rp. 1,60 T	Rp. 0,13 T
			Seksi II: On/Off Ramp Jatikarya - Junction Cibitung	23,3	89,99	75,35	73,08	-2,27	(====)			
			Seksi IIA: On/Off Ramp Jatikarya - SS Cikeas	3,5	91,92	94,35	85,97	-8,38	Desember 2022			
			Seksi IIB: SS Cikeas - Junction Cibitung	19,8	89,61	69,33	69	-0,33	Maret 2023			
-			TOTAL Color 4	26,47	91,16	76,31	74,96	-1,3				
5	Cibitung - Cilincing	PT Cibitung Tanjung Priok Portways	Seksi 1 SS Cibitung – Telaga Asih	2,6	100	100	99,99	-0,01	Operasi 2021	Rp. 4,22 T	Rp. 2,50 T	Rp. 0,28 T
			Seksi 2 Telaga Asih - Tambelang	10,3	99,99	100	99,99	-0,01	Selesai Konstruksi			
			Seksi 3 Tambelang - Tarumajaya	14,35	98,95	100	100	0	Selesai Konstruksi			
			Seksi 4 Tarumajaya - Cilincing	7,52	95,06	99,08	83,09	-15,99	Desember 2022			
			TOTAL	34,77	99,02	99,75	95,43	-4,32				
6	Serpong - Balaraja	PT Trans Bumi Serbaraja	Paket 1A Paket 2	0,95	100	100	100	0	Selesai Konstruksi		Rp. 2,70 T	Rp. 1,75 T
			Paket 1A Paket 1 dan 3	4,2	90	100	100	0		Rp. 6,04 T		
			Seksi 1B TOTAL	4,2 9,845	98,15 98,01	71,6 100	65,58 100	-6,02 0	Desember 2023			
7	Bogor Ring Road Seksi III	PT. Marga Sarana Jabar	Seksi 3: Simpang Yasmin - Kayu Manis	3	100	100	100	0	Operasi 2021	Rp 2,05 T	Rp 1,38 T	Rp 0,77 T
			Seksi 3B: Kayu Manis - Salabenda	1,5	0	0	0	0	Openasi 2021			
			TOTAL	4,5	66,67	66,67	66,67	0				
8	6 Tol Dalam Kota jakarta		Seksi A: Kelapa Gading-Pulo Gebang	9,3	100	100	100	0	Operasi 2021	Rp, 15,98 T	Rp. 8,80 T	Rp, 2,17 T
			Seksi B : Semanan-Grogol	9,5	5,5	0	0	0	Maret 2024			
		Development	Seksi C : Grogol-Kelapa Gading TOTAL	12,4	4,52	0	0	0 0				
9	Serpong - Cinere	Jaya	Seksi I : Serpong IC – Pamulang IC	31,2 6,5	33,29 99,51	29,81 100	29,81 100	0	Operasi 2021	Rp. 2,22 T	Rp. 0,88 T	Rp. 0,71 T
			Seksi II : Pamulang IC – Cinere IC	3,64	98,96	100	100	0	Desember 2021			
			TOTAL	10,14	99,36	100	100	0				
10	Jakarta - Cikampek II Selatan		Paket I (Jatiasih-Setu (JORR 2)) STA 0+00 s.d9+300	9,3	3,69	0	0	0	Oktober 2025	Rp. 14,69 T	Rp. 8,89 T	-
			Paket II (Setu (JORR2) - Taman Mekar) STA 9+300 s.d 34+150	24,85	56,99	0	0	0	September 2023			
			Paket III (Taman Mekar-Sadang) STA 34+150 s.d 62+000	27,85	98,13	55,14	56,56	1,42	April 2023	Np. 17,00 1		
			TOTAL	64	71,8	32,9	33,37	0,47				

Jalan Tol Beroperasi Jalan Tol Konstruksi