MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			MONITORING PROGRES KONSTRUKSI JA	LANIC	JE NON	I KANS JAWA							
No	Ruas	вијт	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruksi (i (%)			Biaya		
						Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah	
	Ciawi - Sukabumi		Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018 April 2022 Juli 2023 Rp. 15,				
		PT Trans Jabar Tol	Seksi II (Cigombong - Cibadak)	11,9	98,39	75,55	75,05	-0,05					
1			Seksi III (Cibadak - Sukabumi Barat)	13,7	26	0	0	0		Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T	
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	9	0	0	0	Juli 2024				
			Total	54	58,88	45,07	44,96	-0,11					
			Dukungan Pemerintah Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	88,45	89,1	0,65	Desember 2021			-	
			, <u> </u>	-			·	-					
			Seksi 1 - APBN	0,88 6,35	100	100	100	0	Selesai (2012)				
			Seksi 2 Phase I : Ranca Kalong – Sumedang Seksi 2 Phase II : Ciherang - Sumedang	10,7	98	95,46	91,59	-3,87	Selesai (2017) Desember 2021				
	1		TOTAL	28,5	98,68	95,98	92,35	-3,63	Describer 2021				
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	BUJT								Rp. 5,58 T		
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu				
3			Seksi 4: Cimalaka – Legok	8,2	75,41	4,22	6,99	2,77	penyelesaian seksi 2	Rp. 8,41 T			
			Seksi 5A: Legok – Ujung Jaya	0,2	73,41	11,54	13,42	1,88	Desember 2021				
			Schol Sin Edgen Sjangsafa	14,9	70.40	11,54	15,42	1,00					
			Seksi 5B: Legok - Ujung Jaya		79,48	37,38	27,56	-9,82					
			Seksi 6: Ujung Jaya – Dawuan	6.07	96,1	47.57.00	67,25	19,69					
			Junction Dawuan	6,07	100	29,36	36,37	7,01					
			TOTAL	33,22	84	32.89	35,39	2,5					
	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira									Rp. 8,40 T	-	
			Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	Operasi November 2020 Konstruksi Belum Dimulai				
4			Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	8,83 10,4	100 100	100 100	100 100	0		Rp. 5,58 T			
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0					
			Total	38,4	90,71	75,52	75,52	0					
	Manado - Bitung				400	400	400		- Operasi 2020	Rp. 5,12 T		Rp. 0,60 T	
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0					
		PT Jasamarga Manado Bitung	Segmen IA (Manado-Sukur)	5	100	100	100	0					
6			Segmen IB (Sukur-Airmadidi)	6	100	100	100	0			Rp. 3,27 T		
		anaao zitang	Seksi 2 (Airmadidi-Bitung) Porsi BUJT Segmen 2A (Airmadidi-Danowudu)	28,85 15,35	98,7 100	97,38 100	94,19 100	-3,19 0					
			Segmen 2B (Danowudu-Bitung)	13,5	97,6	95,15	89,24	-5,91	Oktober 2021				
			Total	39,85	99,17	98,32	96,28	-2,05					
	Serang-Panimbang		Porsi BUJT				Fisik			Rp. 5,33 T		-	
		Karya Serang Panimbang	Seksi 1 (Serang-Rangkasbitung) Seksi 2 (Rangkasbitung-Cileleas)	26,5 24,17			100 10,93		Agustus 2023 Agustus 2023 Agustus 2023		Rp. 3,57 T		
7			Total	24,17			10,93						
			Porsi Pemerintah										
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-					
			Total	33	-	-	-	-					
8	Tol Layang AP Petarrani	PT. Bosowa Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020	Rp 2.24 T			
		Nusantara	Total	4,3	100	100	100	0					
	Semarang-Demak	PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024 Rp 5,44 T	D- 5 41 =		Rp 6,8 T	
9			Seksi 2 (Sayung-Demak)	16,31	91,32	53,26	55,6	2,34		Rp 5,44 T			
			Total	27	56,07	32,17	33,59	1,41					
			Saksi 1 Kartasura - Duryamartani Ista 0,000 - 1 25,040	42,38		2,46	4,42	1,46				-	
	I		Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640) Paket 1.1 (Solo - Klaten)	22,3	40,72	0	0,95	0,95	September 2022				
			Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0					
	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0	D	Rp 26,64 T	Rp 18,99 T		
10		Marga Makmur	Paket 2.1 (Purwomartani - Monjali) Paket 2.2 (Monjali - Gamping)	9,43 14	0	0	0	0	Desember 2024 Desember 2023 Juni 2024				
	I		Seksi 3 Kartosuro - Purwomartani	30,77	0	0	0	0					
	I		Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0					
			Paket 3.2 (Wates - Purworejo) Total	13,32 96,57	0 17,94	0 1,23	0 1,84	0 0,61					
	Yogyakarta - Bawen		Total						lumi 2022	Rp 14,26 T	Rp 10,65 T	-	
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	13	0	0	0	Juni 2023				
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0	Desember 2023 Desember 2023				
11		Jogja Bawen	Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Desember 2023 Desember 2023				
		Jogja Dawen	Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Desember 2023 Desember 2023 Desember 2023				
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0					
\vdash			Total	75,82	1,41	0	0	0					
12	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga	Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021				
12		Semarang Batang	Total	2 1	100	0	0	0					
13	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya		3,1					Comb. L. COO.				
			Akses BJIB Kertajati Paket 1	1,85	100	100	100	0	September 2021				
			Akses BJIB Kertajati Paket 2 Total	1,53 3,38	100 100	100 100	100 100	0 0	September 2021				
				-,									

Jalan Tol Beroperasi Jalan Tol Konstruksi