## MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

				Panjang	Progres	Progre	es Konstruks	i (%)			Biaya	
No	Ruas	BUJT	Seksi	(km)	Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
		1	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018			
		PT Trans Jabar	Seksi II (Cigombong - Cibadak)	11,9	98,39	75,55	75,05	-0,05	April 2022			Rp. 0,82 T
1	Ciawi - Sukabumi	Tol	Seksi III (Cibadak - Sukabumi Barat)	13,7	26	0	0	0	Juli 2023	Rp. 15,95 T	Rp. 8,85 T	
		1	Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	9	0	0	0	Juli 2024			
$\vdash$		<b>↓</b>	Total	54	58,88	45,07	44,96	-0,11				
	Cileunyi - Sumedang - Dawuan	1	Dukungan Pemerintah	_							Rp. 5,58 T	
		· '	Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	88,45	89,1	0,65	Desember 2021	. Rp. 8,41 T		
		· '	Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)			
			Seksi 2 Phase I : Ranca Kalong- Sumedang	6,35	100	100	100	0	Selesai (2017)			
		1	Seksi 2 Phase II : Ciherang - Sumedang	10,7	98	95,46	91,59	-3,87	Desember 2021			
		1	TOTAL BUJT	28,5	98,68	95,98	92,35	-3,63				
		1							Operasi menunggu			
2		PT Citra Karya Jabar Tol	Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	penyelesaian seksi 2			
		Jubul 101	Seksi 4: Cimalaka – Legok	8,2	82,62	4,22	10,42	6,2				
			Seksi 5A: Legok – Ujung Jaya			11,54	17,02	5,48	Desember 2021			
			Seksi 5B: Legok - Ujung Jaya	14,9	93,78	31,88	30,39	-1,49				
			Seksi 6: Ujung Jaya – Dawuan Junction Dawuan	6,07	96,1	47,57 29,36	70,66 43,54	23,09				
		1										
$\vdash$		+	TOTAL	33,22	87,55	31,66	38,3	6,64				<b>├</b>
		PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0				
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Operasi November 2020			
3	Krian - Legundi - Bunder - Manyar		Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T	Rp. 8,40 T	-
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai			
$\vdash$		<del>                                     </del>	Total	38,4	90,71	75,52	75,52	0				$\vdash$
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0	Operasi 2020			
		PT Jasamarga	Segmen IA (Manado-Sukur)	5	100	100	100	0				
4	Manado - Bitung	Manado Bitung	Segmen IB (Sukur-Airmadidi)	6	100	100	100	0		Rp. 5,12 T	Rp. 3,27 T	Rp. 0,60 T
	' '		Seksi 2 (All Illaului-Bitulig) Forsi Bosi	28,85	98,7	97,46	94,36	-3,1				1
	' '	1	Segmen 2A (Airmadidi-Danowudu) Segmen 2B (Danowudu-Bitung)	15,35 13,5	100 97,6	100 95,15	100 89,24	-5,91	November 2021			
	' '	1	Total	39,85	99,2	98,39	96,43	-1,96				
			Porsi BUJT				Fisik		Operasi November 2021  Desember 2023  Rp. 5,33 T  Desember 2023			
	' '	1	Seksi 1 (Serang-Rangkasbitung)	26,5			100					1
5	Serang-Panimbang	PT. Wijaya	Seksi 2 (Rangkasbitung-Cileleas)	24,17			13,21			Pn 5 22 T	Pn 257T	1
3	serang-ranimoang	Karya Serang Panimbang	Total Porsi Pemerintah							np. 3,33 I	Rp. 3,57 T	-
	' '		Seksi 3 (Cileles-Panimbang)	33	-	-	-	-				
		<u> </u>	Total	33	-			-				
	T-11	PT. Bosowa Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020	0-2217		
6	Tol Layang AP Petarrani	Marga Nusantara	Total	4,3	100	100	100	0		Rp 2.24 T		
$\vdash$		. Ausumuna	lotai	4,3	100	100	100	U		<b>†</b>	$\vdash$	—— I
7	Semarang-Demak	PT. PP Semarang	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024	Rp 5,44 T		Rp 6,8 T
'		Demak	Seksi 2 (Sayung-Demak)	16,31	91,32	53,26	55,6	2,34	Juni 2022			
H			Total	<b>27</b> 42.38	56,07	<b>32,17</b> 2.96	<b>33,59</b> 4.42	1,41				
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	,	40,72	***	,		September 2023			
	' '	1	Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	22,3 20,08		0	0,95	0,95				-
	' '	1	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
8	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Juli 2025 Rp 26,64	Rp 26,64 T	Rp 18,99 T	
	' '	arga iviakiliUf	Paket 2.2 (Monjali - Gamping)	14	0	0	0	0				
	' '	1	Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023	l		
		1	Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	September 2024			
Ш		<del> </del>	Total	96,57	17,94	1,23	1,84	0,61				
		1	Seksi 1 (JC Sleman - SS Banyurejo)	8,25	13	0	0	0	Juni 2023	Rp 14,26 T	Rp 10,65 T	
	' '	1	Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	Desember 2023			_
9	Yogyakarta - Bawen	PT. Jasamarga	Seksi 3 (SS Borobudur - SS Magelang)	8,08	0	0	0	0	Desember 2023			
		Jogja Bawen	Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Desember 2023			1
		1	Seksi 5 (SS Temanggung - SS Ambarawa) Seksi 6 (SS Ambarawa - JC Bawen)	22,56 5,21	0	0	0	0	Desember 2023 Desember 2023			, [!
		1	Total	75,82	1,41	0	0	0	Table Local			
10	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang	Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021			
L	33 hawasan maastir batang (semarang batang)											
		Batang	Total	3,1	100	0	0	0				
Н		0	Aliana DIID Kastaisti Daliat 1	<b>3,1</b> 1,85	100 100	100	100	0	September 2021			
11	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	Batang PT Lintas Marga Sedaya	Aliana DIID Kastaisti Daliat 1						September 2021 September 2021			

Jalan Tol Beroperasi Jalan Tol Konstruksi