MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			MONTONING TROUBES RONSING		December	Progra	es Konstruks	i (%)		Pieve		
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah	Rencana	Realisasi	(%)	Target Operasi	Biaya		
					Bebas (%)	(%)	(%)	Deviasi		Investasi	Konstruksi	Tanah
									Operasi	Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T
	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Desember 2018			
1			Seksi II (Cigombong - Cibadak)	11,9	98,39	77,43	77,43	0	April 2022			
			Seksi III (Cibadak - Sukabumi Barat)	13,7	27	0	0	0	Juli 2023			
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05 54	9	0	0	0 - 0,42	Juli 2024			
		-	Total Dukungan Pemerintah	54	59,13	45,49	45,49	-0,42			 	
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol			_					Rp. 8,41 T	Rp. 5,58 T	-
			Seksi 1: Cileunyi – Ranca Kalong	10,57	0	100	99,23	-0,39	Operasi 2022			
			Seksi 1 - APBN	0,88	100	100	100	0	Operasi 2022			
2									· ·			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100 95,25	0,84	Selesai Konstruksi			
			Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 28,5	98,63 99,16	94,41 98,01	95,25	-0,07	Juni 2022			
			BUJT	20,3	33,10	30,01	37,34	-0,07				
									Operasi menunggu			
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	penyelesaian seksi 2			
			Seksi 4: Cimalaka – Legok	8,2	93,58	0	14,67	14,67				
				-,-								
			Seksi 5A: Legok – Ujung Jaya			0	26,86	26,86	Agustus 2022			
			Seksi 5B: Legok - Ujung Jaya	14,9	87	73	60,03	-12,97	Maret 2022			
			Sense SS. Legon Gjung Juju			,,,	00,03	12,37				
			Seksi 6: Ujung Jaya – Dawuan	6,07	99,22	95,87	89,55	-6,32				
			Seksi 6. Ojung Jaya – Dawuan		99,22	95,67	89,55	-0,32				
			Junction Dawuan		100	97,85	90,35	-7,5				
			TOTAL	33,22	89,53	43,3	51,68	8,39				
	Krian - Legundi - Bunder - Manyar		Sakei 1. Krian - Kadamaan Mangganti	9,77	100	100	100	0				-
3			Seksi 1: Krian – Kademean Mengganti						Operasi November 2020			
		PT Waskita	Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Rp. 5,58 T	_		
		Bumi Wira	Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T	Rp. 8,40 T	
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai			
			Total	38,4	90,71	75,52	75,52	0		ĺ		
		PT Jasamarga Manado Bitung		,		-,-	- /-			Operasi 2020 Rp. 5,12 T Sudah Laik Fungsi	Rp. 3,27 T	Rp. 0,60 T
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0				
4			Pemerintah						Operasi 2020			
			Segmen IA (Manado-Sukur)	5	100	100	100	0				
	Manado - Bitung		Segmen IB (Sukur-Airmadidi) Seksi 2 (Airmadidi-Bitung) Porsi BUJT	6 28,85	100 98,76	100 98,73	100 97,7	-1,04				
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	-1,04				
			Segmen 2B (Danowudu-Bitung)	13,5	97,63	97,58	95,6	-1,98	Sudah Laik Fungsi			
			Total	39,85	98,64	98,33	96,97	-1,36	J			
5	Serang-Panimbang		Porsi BUJT				Fisik			Rp. 5,33 T	Rp. 3,57 T	-
			Seksi 1 (Serang-Rangkasbitung)	26,5	98,97		100		Operasi November 2021			
		PT. Wijaya	Seksi 2 (Rangkasbitung-Cileleas)	24,17	77,36		21,73		Desember 2023			
		Karya Serang	Total									
		Panimbang	Porsi Pemerintah Seksi 3 (Cileles-Panimbang)	33	_		_	_	Desember 2023			
			Total	33	-	-	-	-	Desember 2023			
			Total	33							 	
6		PT. PP	Seksi 1 (Semarang-Sayung)	10,69	11,15	0	0	0	Juni 2024	<u> </u>		Rp 6,8 T
	Semarang-Demak	Semarang								Rp 5,44 T		
		Demak	Seksi 2 (Sayung-Demak)	16,31	91,88	64,95	67,04	2,09	Juni 2022			
		 	Total	27	59,92	39,23	40,5	1,26				
7		PT. Jogjasolo	Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38		10,35	20,16	9,81			Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten)	22,3	43,92	0	0	0	September 2023			
			Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0		Rp 26,64 T		
			Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
	Solo-Yogyakarta-NYIA Kulonprogo	Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Juni 2025			
		Ividiga Ivianiiui	Paket 2.2 (Monjali - Gamping)	14	0	0	0	0				
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023			
			Paket 3.1 (Gamping - Wates) Paket 3.2 (Wates - Purworejo)	17,45	0	0	0	0	September 2024			
			Total	96,57	18,19	3,4	8,97	5,57	September 2024			
8	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen							Docomb = 2022	- Rp 14,26 T	Rp 10,65 T	-
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	86,42	0	0	0	Desember 2023			
			Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	September 2024			
			Seksi 3 (SS Borobudur - SS Magelang)	8,08	0	0	0	0	Juni 2025			
			Seksi 4 (SS Magelang - SS Temanggung)	16,46 22,56	0	0	0	0	Juni 2025 Juni 2025			
			Seksi 5 (SS Temanggung - SS Ambarawa) Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	September 2024			
			Total	75,82	5,16	0	0	0	September 2024			
				-,	-,-,							