MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

						2 14 1 1 16()						
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Rencana (%)	es Konstruksi Realisasi (%)	Deviasi	Target Operasi	Investasi	Biaya Konstruksi	Tanah
1	Ciawi - Sukabumi		Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi	aber 2018 Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T
		PT Trans Jabar	Seksi II (Cigombong - Cibadak)	11,9	99,71	86,45	80,54	-5,91	Desember 2018 Desember 2022			
		Tol	Seksi III (Cibadak - Sukabumi Barat)	13,7	49	0	0	0	2025			
			Seksi IV(Sukabumi Barat - Sukabumi Timur) Total	13,05 54	9,59	0	0 46,17	0 0	2026			
-			Dukungan Pemerintah	54	64,55	47,48	40,17	U				
2	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Seksi 1: Cileunyi – Ranca Kalong	10,57	0	100	99,23	-0,39	Operasi 2022		Rp. 5,58 T	-
									·			
			Seksi 1 - APBN	0,88	100	100	100	0	Operasi 2022			
			Seksi 2 Phase I : Ranca Kalong—Sumedang Seksi 2 Phase II : Ciherang - Sumedang	6,35 10,7	100 98,63	100 94,41	100 95,25	0 0,84	Selesai Konstruksi Juni 2022			
			TOTAL	28,5	99,16	98,01	97,94	-0,07	Julii 2022			
			BUJT	-7-			, , ,					
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu penyelesaian seksi 2			
			Seksi 4A: Cimalaka – Legok	5,65	96,79	55,91	56,38	0,47	penyeresaian seksi 2			
				2.55	05.64	24.44	20.00	0.40		Rp. 8,41 T		
			Seksi 4B: Cimalaka – Legok	2,55	95,61	31,14	28,02	-3,12	Desember 2022			
			Seksi 5A: Legok – Ujung Jaya	7,45		55,43	45,66	-9,77	Desember 2022			
			Seksi 5B: Legok - Ujung Jaya	7,45	96,08	61,01	61,21	0,2				
			Seksi 6A: Ujung Jaya – Dawuan	3,03		91,11	93,95	2,84				
			Sakci 68: Hiung lava – Dawnan	2,07	98,97	100	99,72	-0,28				
			Seksi 6B: Ujung Jaya – Dawuan				,					
			Junction Dawuan	0,97		98,90	97,68	-1,22				
			TOTAL	33,22	91,17	64,76	65,53	3,98				
3	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	Operasi November 2020 Rp. 5,58 T Konstruksi Belum Dimulai		Rp. 8,40 T	-
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0				
			Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T		
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0				
			Total	38,4	90,71	75,52	75,52	0				
4	Manado - Bitung	PT Jasamarga Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0	Operasi 2020 Rp. 5,12 T		1	
			Pemerintah	-11	100	100	100	O				T. D. 060 T
			Segmen IA (Manado-Sukur)	5	100	100	100	0				
			Segmen IB (Sukur-Airmadidi) Seksi 2 (Airmadidi-Bitung) Porsi BUJT	6 28,85	100 98,76	100 98,73	100 97,7	-1,04		Rp. 3,27 T	Rp. 0,60 T	
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0				
			Segmen 2B (Danowudu-Bitung)	13,5	97,63	97,58	95,6	-1,98	Sudah Laik Fungsi	ļ		
-			Total Porsi BUJT	39,85	98,64	98,33	96,97 Fisik	-1,36			 	
5	Serang-Panimbang		Seksi 1 (Serang-Rangkasbitung)	26,5	99,56		100		Operasi 2021			1
		PT. Wijaya	Seksi 2 (Rangkasbitung-Cileleas)	24,17	77,42		23,31		April 2024 Rp. 5,33 T April 2024	Rp. 3,57 T	-	
		Karya Serang Panimbang	Total Porsi Pemerintah									
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-				
			Total	33	-	-	-	-				
6	Semarang-Demak	Semarang	Seksi 1 (Semarang-Sayung)	10,69	11,15	0	0	0	Juni 2024	Rp 5,44 T		Rp 6,8 T
						24.22	25.10	1.0				
			Seksi 2 (Sayung-Demak) Total	16,31 27	95,92 62,36	84,39 50,98	86,19 52,07	1,8 1,09	November 2022			
	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur		42,38	52/55	27,19	20,72	-6,47			Rp 18,99 T	-
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640) Paket 1.1 (Solo - Klaten)	22,3	53,76	0	0	0	September 2023			
			Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0				
7			Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
			Paket 2.1 (Purwomartani - Monjali) Paket 2.2 (Monjali - Gamping)	9,43 14	0	0	0	0	Juni 2025	Rp 26,64 T		
			Seksi 3 Kartosuro - Purwomartani	30,77	0	0	0	0	December 2022			
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo) Total	13,32 96,57	0 20	0 9,09	0 8,57	0 - 0,52	September 2024			
	Vograkarta Rayon			8,25	86,37	0	0	0	Desember 2023		Rp 10,65 T	-
			Seksi 1 (JC Sleman - SS Banyurejo)		· ·							
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0	September 2024 Juni 2025			
8	Yogyakarta - Bawen		Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Juni 2025	Rp 14,26 T		
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Juni 2025			
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	0 5,16	0	0	0	September 2024			
9	Gedebage - Tasikmalaya - Cilacap			45,2	0	0	0	0	Triwulan II 2024	Rp 56,20 T	Tahap I: Rp 23,02 Tahap II: Rp 17,04 T	-
		PT Jasamarga Gedebage	Seksi 1 JC Gedebage - SS Garut Utara Seksi 2 SS Garut Utara - SS Tasikmalaya	50,32	0	0	0	0	Triwulan II 2024			
		Cilacap	Seksi 3 SS Tasikmalaya - SS Patimuan	76,78	0	0	0	0	Triwulan II 2024			
			Seksi 4 SS Patimuan - SS Cilacap	34,35	0	0	0	0	Triwulan II 2029			
H			Total	206,65	0	0	0	0				
10	Gilimanuk - Mengwi		Seksi 1 Gilimanuk - Pekutatan	54,75	0	0	0	0	Desember 2027	Rp 24,62	Rp 16,41 T	-
			Seksi 2 Pekutatan - Soka	23,18	0	0	0	0	Desember 2024			
			Seksi 3 Soka - Mengwi Total	18,92 96,84	0 0	0 0	0 0	0 0	November 2024			
				30,04				_				