MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

						Dungung Kamatunikai		: /0/\		Piava			
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah	Progres Konstruks Rencana Realisasi			Target Operasi		Biaya		
					Bebas (%)	(%)	(%)	Deviasi	Turget Operasi	Investasi	Konstruksi	Tanah	
	Ciawi - Sukabumi		Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018 April 2022 Juli 2023	Rp. 15,95 T Rp. 8,8		T Rp. 0,82 T	
1			Seksi II (Cigombong - Cibadak)	11,9	98,39	75,55	75,26	-0,29			Rn 8 85 T		
			Seksi III (Cibadak - Sukabumi Barat)	13,7	26	0	0	0			кр. 8,83 1		
			Seksi IV(Sukabumi Barat - Sukabumi Timur) Total	13,05 54	9 58,88	0 45,07	45,01	- 0,06	Juli 2024				
			Dukungan Pemerintah		, , , , , , , , , , , , , , , , , , , ,	-,-		. ,					
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	88,45	89,1	0,65	Desember 2021	Rp. 8,41 T	Rp. 5,58 T	-	
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)				
			Seksi 2 Phase I : Ranca Kalong– Sumedang Seksi 2 Phase II : Ciherang - Sumedang	6,35 10,7	100 98	100 95,46	100 91,59	-3,87	Selesai (2017) Desember 2021				
			TOTAL	28,5	98,68	95,98	92,35	-3,63					
			BUJT	1	1	1	1	I	Operasi menunggu				
2			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	penyelesaian seksi 2				
			Seksi 4: Cimalaka – Legok	8,2	90,27	90,6	17,74	-72,86					
			Seksi 5A: Legok – Ujung Jaya			80,75	22,54	-58,21					
				14,9	89 19								
			Seksi 5B: Legok - Ujung Jaya			34,26	35,39 1,13	1,13	Desember 2021				
			Calci C. Hivaa lava Davusaa		00	70.22		1 10					
			Seksi 6: Ujung Jaya – Dawuan	6,07	99	79,32	78,12	-1,19					
			Junction Dawuan		100	85,66	54,57	-31,09					
\vdash	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	TOTAL	33,22	86,32	72,73	42,59	-30,13	Operasi November 2020 Konstruksi Belum Dimulai	Rp. 5,58 T	Rp. 8,40 T	-	
			Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0					
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0					
3			Seksi 3: Boboh – Bunder	10,4	100	100	100	0					
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0					
	Manado - Bitung		Total	38,4	90,71	75,52	75,52	0	Operasi 2020 November 2021	Rp. 5,12 T			
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0				Rp. 0,60 T	
		PT Jasamarga Manado Bitung	Pemerintah								Rp. 3,27 T		
			Segmen IA (Manado-Sukur) Segmen IB (Sukur-Airmadidi)	5 6	100 100	100	100 100	0					
4			Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28,85	98,7	100 97,2	96,27	-0,94					
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0					
			Segmen 2B (Danowudu-Bitung) Total	13,5 39,85	97,6 99,2	94,66 98,23	92,87 97,64	-1,79 -0,59					
	Serang-Panimbang		Porsi BUJT	33,63	33,2	36,23	Fisik	-0,33	Operasi November 2021 Desember 2023 Desember 2023	Rp. 5,33 T	Rp. 3,57 T	-	
			Seksi 1 (Serang-Rangkasbitung)	26,5			100						
5			Seksi 2 (Rangkasbitung-Cileleas) Total	24,17			13,21						
	Scrang rammoung		Porsi Pemerintah										
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-					
			Total	33	-	-	-	-					
6	Tol Layang AP Petarrani	PT. Bosowa Marga Nusantara	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020	Rp 2.24 T			
			Total	4,3	100	100	100	0					
7	Semarang-Demak	PT. PP Semarang Demak	61:46	10.00	2.00	•			Juni 2024 Juni 2022	Rp 5,44 T		Rp 6,8 T	
			Seksi 1 (Semarang-Sayung)	10,69	3,09	0	0	0					
			Seksi 2 (Sayung-Demak)	16,31	92	57	59,58	2,58					
\vdash			Total	27	56,8	34,43	35,99	1,56					
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38	44.0	4,22	16,54	12,32	Sontombor 2022	Rp 26,64 T	Rp 18,99 T	-	
			Paket 1.1 (Solo - Klaten)	22,3	44,9	0	0,95	0,95	September 2023				
			Paket 1.2 (Klaten - Purwomartani) Seksi 2 Kartosuro - Purwomartani	20,08	0	0	0	0	Juni 2025 Desember 2023 September 2024				
8	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0					
			Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0					
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0					
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0					
$\vdash \vdash$	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Total	96,57	17,94	1,23	1,84	0,61			 	-	
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	14,3	0	0	0	Desember 2023				
			Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0		Rp 14,26 T	Rp 10,65 T		
9			Seksi 3 (SS Borobudur - SS Magelang) Seksi 4 (SS Magelang - SS Temanggung)	8,08 16,46	0	0	0	0	Desember 2023 Desember 2023				
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Desember 2023				
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	0 1,3	0	0	0	Desember 2023				
H	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang Batang	Total	13,62	1,3	U	U	U			1		
10			Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021				
			Total	3,1	100	0	0	0					
11	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya							Sontombor 2021				
			Akses BJIB Kertajati Paket 1	1,85	100	100	100	0	September 2021				
			Akses BJIB Kertajati Paket 2 Total	1,53 3,38	100 100	100 100	100 100	0 0	September 2021				
ш		1	IVIAI	3,38	100	100	100	U		I			