MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			MONTONING FROMES RONS FROM STA			Progres Konstruk		i (%)		Riava		
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Rencana	Realisasi		Target Operasi	Investor:	Biaya	Tanak
						(%)	(%)	Deviasi		Investasi	Konstruksi	Tanah
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018	Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T
			Seksi II (Cigombong - Cibadak)	11,9	98,52	75,55	75,05	2,26	Desember 2021			
			Seksi III (Cibadak - Sukabumi Barat) Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,7 13,05	27 7,85	0	0	0	Juli 2023 Juli 2024			
			Total	54	58,89	45	44,96	0,50	Juli 2024			
	Cileunyi - Sumedang - Dawuan		Dukungan Pemerintah					1			Rp. 5,58 T	-
			Seksi 1: Cileunyi – Ranca Kalong	10,57	98,6	88,45	77,42	-11,03	November 2021	Rp. 8,41 T		
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai (2017)			
		PT Citra Karya Jabar Tol	Seksi 2 Phase II : Ciherang - Sumedang	10,7	96,11	95,46	91,99	-3,47	Agustus 2021			
			TOTAL BUJT	28,5	98,68	95,98	92,35	-3,63				
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Dioperasikan setelah			
2			Seksi S. Sumedang – Cinidiaka	4,03	99,70	100	100	U	seksi 2 selesai			
			Seksi 4: Cimalaka – Legok	8,2	67,27	4,22	3,8	-0,38				
			Seksi 5A: Legok – Ujung Jaya			6,25	4,28	-1,97				
			Seksi 5B: Legok - Ujung Jaya	14,9	73,77		14,04	-9,75				
			Select SD. Legon Grang Saya			23,78	14,04	3,73				
			Seksi 6: Ujung Jaya – Dawuan		94,31	42,29	47,01	4,72				
			Junction Dawuan	6,07	100	19,8	19,81	0				
			TOTAL	33,22	79,08	27,69	25,83	-1,52				
	Krian - Legundi - Bunder - Manyar		Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0			Rp. 8,40 T	-
3				8,83	100	100	100	0	Operasi November 2020			
		PT Waskita Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T		
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai			
			Total	38,4	90,71	75,52	75,52	-0,02	Nonstransi Seram Simalar			
	Manado - Bitung	PT Jasamarga Manado Bitung	Total	30,4	30,71	73,32	73,32	-0,02		Rp. 5,12 T		Rp. 0,60 T
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0				
			Pemerintah Segmen IA (Manado-Sukur)	5	100	100	100	0	Operasi 2020		Rp. 3,27 T	
4			Segmen IB (Sukur-Airmadidi)	6	100	100	100	0				
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT Segmen 2A (Airmadidi-Danowudu)	28,85 15,35	98,56 100	100 100	96,19 100	-3,8 0				
			Segmen 2B (Danowudu-Bitung)	13,5	97,34	100	92,95	-7,04	Agustus 2021			
			Total	39,85	99,08	100	97,56	-2,44				
	Serang-Panimbang	PT. Wijaya Karya Serang Panimbang	Porsi BUJT Seksi 1 (Serang-Rangkasbitung)	26,5			Fisik 100		Sudah Laik Fungsi			
			Seksi 2 (Rangkasbitung-Cileleas)	24,17			7,39		Agustus 2023			
5			Total						Rp. 5,33 T Agustus 2023	Rp. 3,57 T	-	
			Porsi Pemerintah Seksi 3 (Cileles-Panimbang)	33	-	_	-	-				
			Total	33	-	-	-	-				
	Tell levere AD Determent	PT. Bosowa	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020			
6	Tol Layang AP Petarrani	Marga Nusantara	Total	4,3	100	100	100	0		Rp 2.24 T		
7	Semarang-Demak	PT. PP Semarang Demak	Total	4,3	100	100	100	U				
			Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024 Rp 5,44 T		Rp 6,8 T	
			Seksi 2 (Sayung-Demak)	16,31	75	44,89	48,66	3,77				
			Total	27	46,21	27,12	29,39	4,45			<u> </u>	
8	Solo-Yogyakarta-NYIA Kulonprogo		Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38		1,02	1,56	0,54			Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten)	22,3	30,59	0	0,95	0,95	September 2022			
			Paket 1.2 (Klaten - Purwomartani)	20,08	0	0	0	0				
		PT. Jogjasolo	Seksi 2 Kartosuro - Purwomartani Paket 2.1 (Purwomartani - Monjali)	23,43 9,43	0	0	0	0	Desember 2024	Rp 26,64 T		
		Marga Makmur	Paket 2.2 (Monjali - Gamping)	14	0	0	0	0				
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	Juni 2024			
-		PT. Jasamarga Jogja Bawen	Total	96,57	12,27	0	0,39	0,39		- Rp 14,26 T Rp	Rp 10,65 T	
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	13	0	0	0	TW 3 2023			-
			Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	TW 4 2023			
9			Seksi 3 (SS Borobudur - SS Magelang) Seksi 4 (SS Magelang - SS Temanggung)	8,08 16,46	0	0	0	0	TW 4 2023 TW 4 2023			
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	TW 4 2023			
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	TW 4 2023			
-		PT. Jasamarga Semarang Batang	Total	75,82	1,41	U	U	U				<u> </u>
10			Simpang Susun KI Batang	3,65	100	0	25,75	25,75	Agustus 2021			
-			Total	3,65	5,9	0	0	0				
11									Contombox 2024			
	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas	Akses BJIB Kertajati Paket 1	1,85	100	92,95	96,1	3,15	September 2021			
		Marga Sedaya	Akses BJIB Kertajati Paket 2 Total	1,53 3,38	100 100	94,08 94,71	96,2 96,19	2,12 1,47	September 2021			
		<u> </u>		2,50		J .,, .	, 50,20	_, .,		1		

Jalan Tol Beroperasi Jalan Tol Konstruksi