MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

				<i>7</i> L 11011								
			Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruksi ((%)	Target Operasi	Biaya		
No	Ruas	BUJT				Rencana Realisa (%) (%)		Deviasi		Investasi	Konstruksi	Tanah
									Operasi			
1	ı		Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Desember 2018			
	Ciawi - Sukabumi	PT Trans Jabar	Seksi II (Cigombong - Cibadak)	11,9	98,39	82,38	76,16	-6,22	April 2022	Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T
		Tol	Seksi III (Cibadak - Sukabumi Barat) Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,7 13,05	26 9	0	0	0	Juli 2023 Juli 2024			
			Total	54	58,88	46,58	45,21	-1,37	Juli 2024			
			Dukungan Pemerintah			,	10,22	_,				
	Cileunyi - Sumedang - Dawuan		Seksi 1: Cileunyi – Ranca Kalong	10,57	99,16	99,62	99,23	-0,39	Q1 2022	Rp. 8,41 T	Rp. 5,58 T	
				-,-	,		, -	-,	., .			
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai (2017)			-
		Jabar Tol	Seksi 2 Phase II : Ciherang - Sumedang	10,7 28,5	98,63	94,41	94,59 97,94	- 0,07	Q1 2022			
			TOTAL BUJT	28,5	99,16	98,01	97,94	-0,07				
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu			
2			Seksi S. Sumedang – Cimalaka	4,03	99,70	100	100	U	penyelesaian seksi 2			
			Seksi 4: Cimalaka – Legok	8,2	92,68	97,93	18,22	-79,71				
			Seksi 5A: Legok – Ujung Jaya			97,71	24,89	-72,82				
				14,9	91,11				0,52 Q1 2022 -7,45 -17,98			
			Seksi 5B: Legok - Ujung Jaya			40,92	41,44	0,52				
			Seksi 6: Ujung Jaya – Dawuan	6,07	99	90,56	83,11	-7,45				
			Junction Dawuan	-,	100	94,86	76,88	-17,98				
			TOTAL	33,22	86,97	81,37	44,34	-37,03				
	Krian - Legundi - Bunder - Manyar		Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0				-
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Operasi November 2020 Konstruksi Belum Dimulai			
3		PT Waskita Bumi Wira	Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T	Rp. 8,40 T	
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0				
			·		1							
			Total	38,4	90,71	75,52	75,52	0	Operasi 2020 Rp. 5,12 T			Rp. 0,60 T
		PT Jasamarga	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0				
			Pemerintah									
١.			Segmen IA (Manado-Sukur)	5	100	100	100	0		5 5 4 3 T		
4	Manado - Bitung		Segmen IB (Sukur-Airmadidi) Seksi 2 (Airmadidi-Bitung) Porsi BUJT	6 28,85	100 98,76	100 98,23	100 97,01	-1,22		кр. 5,12 і	Rp. 3,27 T	
	ı		Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0				
			Segmen 2B (Danowudu-Bitung)	13,5	97,63	96,62	94,3	-2,32				
-			Total	39,85	98,64	97	96,97 Fisik	-0,03			\vdash	/
	Serang-Panimbang	PT. Wijaya Karya Serang Panimbang	Porsi BUJT Seksi 1 (Serang-Rangkasbitung)	26,5			100		Operasi November 2021		Rp. 3,57 T	-
			Seksi 2 (Rangkasbitung-Cileleas)	24,17			13,91		Desember 2023 Rp. 5,33 T Desember 2023			
5			Total							Rp. 5,33 T		
			Porsi Pemerintah	22	_	_	_					
			Seksi 3 (Cileles-Panimbang) Total	33 33	-	-	-	-				
		PT. Bosowa							November 2020 Rp 2.24 T			
6	Tol Layang AP Petarrani	Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0		Rp 2.24 T		
		Nusantara	Total	4,3	100	100	100	0				
7	Semarang-Demak	Semarang	Calai 4 (Caranana Caranan)	10.00	2.00	0	0	0	Juni 2024 Rp 5,44 T			
			Seksi 1 (Semarang-Sayung)	10,69	3,09	0	0	0		Rp 5.44 T		Rp 6,8 T
			Seksi 2 (Sayung-Demak)	16,31	92	60,93	66,22	5,29	Juni 2022			πρ 0,0 1
			Total	27	56,8	36,81	40	3,2				
		1	Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38		5,76	19,03	13,27			Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten)	22,3	48,77	0	0	0	September 2023			
			Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0				
	Colo Vogralianto NVIA V. I	PT. Jogjasolo	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0	Juni 2025	Rp 26,64 T		
8	Solo-Yogyakarta-NYIA Kulonprogo	Marga Makmur	Paket 2.1 (Purwomartani - Monjali) Paket 2.2 (Monjali - Gamping)	9,43 14	0	0	0	0	Julii 2025			
			Seksi 3 Kartosuro - Purwomartani	30,77	0	0	0	0	Desember 2023			
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0		_		
			Paket 3.2 (Wates - Purworejo) Total	13,32 96,57	0 22,15	0 2,4	0 7,92	0 5,52	September 2024			
			Total							Rp 14,26 T	Rp 10,65 T	-
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	62,47	0	0	0	Juni 2023			
	Yogyakarta - Bawen	PT. Jasamarga	Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	Desember 2023			
9			Seksi 3 (SS Borobudur - SS Magelang) Seksi 4 (SS Magelang - SS Temanggung)	8,08 16,46	0	0	0	0	Desember 2023 Desember 2023			
		0,0 20,000	Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Desember 2023			
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	Desember 2023			
Н			Total	75,82	0,13	0	0	0		<u> </u>		
10	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang Batang	Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021			
			, , , , , , , , , , , , , , , , , , ,									
			Total	3,1	100	0	0	0				
11	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya	Akses BJIB Kertajati Paket 1	1,85	100	100	100	0	September 2021			
			Akses BJIB Kertajati Paket 2	1,53	100	100	100	0	September 2021			
			Total	3,38	100	100	100	0				
			· ————————————————————————————————————	-	-	-	-	-				

Jalan Tol Beroperasi