MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA												
				Panjang	Progres					Biaya		
No	Ruas	BUJT	Seksi	(km)	Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah
			Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi		Rp. 8,85 T R	
		PT Trans Jabar							Desember 2018			Rp. 0,82 T
1	Ciawi - Sukabumi	Tol	Seksi II (Cigombong - Cibadak) Seksi III (Cibadak - Sukabumi Barat)	11,9 13,7	98,39 27	82,38 0	75,05 0	2,26 0	Desember 2021 Juli 2023	Rp. 15,95 T		
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	7,85	0	0	0	Juli 2024			
			Total	54	58,86	46,58	44,96	0,50				
			Dukungan Pemerintah			1		I				-
			Seksi 1: Cileunyi – Ranca Kalong	10,57	98,6	88,45	77,42	-11,03	November 2021			
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)			
									· · · · · ·			
			Seksi 2 Phase I : Ranca Kalong– Sumedang Seksi 2 Phase II : Ciherang - Sumedang	6,35 10,7	100 96,11	100 95,46	100 91,99	-3,47	Selesai (2017) Agustus 2021			
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	TOTAL	28,5	98,68	95,98	92,35	-3,63	0		Rp. 5,58 T	
			BUJT									
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Dioperasikan setelah seksi 2 selesai			
3			s Line St. Line Line	0.2	67.07	4.22	2.0	0.20	Z SCICSUI	Rp. 8,41 T		
			Seksi 4: Cimalaka – Legok	8,2	67,27	4,22	3,8	-0,38				
			Seksi 5A: Legok – Ujung Jaya			6,25	4,28	-1,97	- December 2021			
			Seksi 5B: Legok - Ujung Jaya	14,9	73,77	22.70	14,04	-9,75				
			, , ,			23,78			Desember 2021			
			Seksi 6: Ujung Jaya – Dawuan		94,31	42,29	47,01	4,72				
				6,07	-	-						
			Junction Dawuan		100	19,8	19,81	0				
\vdash			TOTAL	33,22	79,08	27,69	25,83	-1,86			 	
	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	0 11 1 2020		Rp. 8,40 T	-
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Operasi November 2020			
4			Seksi 3: Boboh – Bunder	10,4	100	100	100	0		Rp. 5,58 T		
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0	Konstruksi Belum Dimulai			
			Total	38,4	90,71	75,52	75,52	-0,02			ı	
									Operasi 2020		Rp. 3,27 T	Rp. 0,60 T
		PT Jasamarga Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0				
			Segmen IA (Manado-Sukur)	5	100	100	100	0				
6	Manado - Bitung		Segmen IB (Sukur-Airmadidi)	6	100	100	100	0		Rp. 5,12 T		
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28,85	98,56	100	96,19	-3,8				
			Segmen 2A (Airmadidi-Danowudu) Segmen 2B (Danowudu-Bitung)	15,35 13,5	97,34	100 100	100 92,95	-7,04	Agustus 2021			
			Total	39,85	99,08	100	97,56	-2,44	Agustus 2021			
	Serang-Panimbang		Porsi BUJT				Fisik					
		DT 14/**	Seksi 1 (Serang-Rangkasbitung)	26,5			100		Sudah Laik Fungsi Agustus 2023 Rp. 5,33 T Agustus 2023			
7		PT. Wijaya Karya Serang	Seksi 2 (Rangkasbitung-Cileleas) Total	24,17			7,39			Rp. 5.33 T	Rp. 3,57 T	
		Panimbang	Porsi Pemerintah							μ. 3,33 .		
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-				
-			Total	33	-	-	-	-				
8	Tol Layang AP Petarrani	PT. Bosowa Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020 Rp 2.24	Pn 2 24 T		
l°	ioi Layang Ar retailan	Nusantara	Total	4,3	100	100	100	0		np 2.24 1		
\vdash			10001	-1,3	100	100	100					
	Semarang-Demak	PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024	Rp 5,44 T		Rp 6,8 T
9			Saksi 2 (Sayung-Domak)	16 21	00	A7 27	40.04	2.57	Juni 2022			
			Seksi 2 (Sayung-Demak) Total	16,31 27	88 54,07	47,37 28,61	49,94 30,17	2,57 1,55	Juni 2022			
				42,38		1,27	1,81	0,54				-
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	22,3	30,59	0	0,95	0,95	September 2022			
			Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	20,08		0	0,95	0,95				
		PT logiscole	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0			1	
10	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Desember 2024 Rp 26,6	Rp 26,64 T	Rp 18,99 T	
			Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0				
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	Juni 2024			
\vdash			Total	96,57	14,68	0	0,7	0,39			 	
	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Seksi 1 (JC Sleman - SS Banyurejo)	8,25	13	0	0	0	TW 3 2023	Rp 14,26 T	Rp 10,65 T	-
			Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	TW 4 2023			
11			Seksi 3 (SS Borobudur - SS Magelang)	8,08	0	0	0	0	TW 4 2023			
			Seksi 4 (SS Magelang - SS Temanggung) Seksi 5 (SS Temanggung - SS Ambarawa)	16,46 22,56	0	0	0	0	TW 4 2023 TW 4 2023			
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	TW 4 2023			
			Total	75,82	1,41	0	0	0				
	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang Batang	Simpang Sugun KI Ratang	2.1	100	100	100	0	Agustus 2024			
12			Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021			
			Total	3,1	100	0	0	0				
13	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya	Akses BJIB Kertajati Paket 1	1,85	100	92,95	96,1	3,15	September 2021			
			· · · · · · · · · · · · · · · · · · ·						•			
		Seuaya	Akses BJIB Kertajati Paket 2 Total	1,53 3,38	100 100	94,08 94,71	96,2 96,19	2,12 1,47	September 2021			

Jalan Tol Beroperasi Jalan Tol Konstruksi