MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			5	Progra	es Konstruksi	i /%\						
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Biaya Konstruksi	Tanah
			Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi			
1	Ciawi - Sukabumi		Seksi II (Cigombong - Cibadak)	11,9	99	87,4	85,08	-2,32	Desember 2018 Desember 2022			
		Tol	Seksi III (Cibadak - Sukabumi Barat)	13,7	54	0	0	0	2025		5 T Rp. 8,85 T	Rp. 0,82 T
			Seksi IV(Sukabumi Barat - Sukabumi Timur) Total	13,05 54	9,59 66,26	0 47,69	0 47,18	0 - 0,51	2026			
\vdash			Dukungan Pemerintah	54	00,20	47,09	47,10	-0,51				
2	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Seksi 1: Cileunyi – Ranca Kalong	10,57	0	100	100	0	Operasi 2022		Rp. 5,58 T	
			Select I. Chearly: Named Railong	10,57		100	100		Operusi 2022			-
			Seksi 1 - APBN	0,88	100	100	100	0	Operasi 2022			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai Konstruksi			
			Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 28,5	98,63 99,16	86,61 98,01	85,04 97,94	-1,57 - 0,07	Juni 2022	Rp. 8,41 T		
			BUJT	20,3	33,10	30,01	37,34	-0,07				
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu			
			Calci AA Cinalala Land	F 6F	06.70	70.04	70.02	0.00	penyelesaian seksi 2			
			Seksi 4A: Cimalaka – Legok	5,65	96,79	79,01	79,03	0,02				
			Seksi 4B: Cimalaka – Legok	2,55	95,61	53,43	51,98	-1,45				
			Seksi 5A: Legok – Ujung Jaya	7,45		44,92	54,43	9,51	Desember 2022			
					96,08							
			Seksi 5B: Legok - Ujung Jaya	7,45	,	61,93	61,34	-0,59				
			Seksi 6A: Ujung Jaya – Dawuan	3,03		94,14	97,82	3,68	Desember 2022			
			Selest of the Spaning Staylor Bawadan	3,03		34,14	37,62	3,00				
			Seksi 6B: Ujung Jaya – Dawuan	2,07	98,97	100	99,8	-0,2				
			Junction Dawuan	0,97		100	98,82	-1,18				
			TOTAL	33,22	91,17	68,53	73,61	5,09				
3	Krian - Legundi - Bunder - Manyar	PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	Operasi November 2020 Rp. 5,58 T Konstruksi Belum Dimulai	Rp. 5,58 T	Rp. 8,40 T	-
			Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0				
			Seksi 3: Boboh – Bunder	10,4	100	100	100	0				
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0				
			Total	38,4	90,71	75,52	75,52	0				1
4		PT Jasamarga Manado Bitung							Sudah Laik Fungsi			Rp. 0,60 T
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0				
			Segmen IA (Manado-Sukur)	5	100	100	100	0			, ,	
	Manado - Bitung		Segmen IB (Sukur-Airmadidi)	6	100	100	100	0		Rp. 5,12 T	Rp. 3,27 T	
			Seksi 2 (Airmadidi-Bitung) Porsi BUJT Segmen 2A (Airmadidi-Danowudu)	28,85 15,35	98,76 100	98,73 100	97,7 100	-1,04 0				
			Segmen 2B (Danowudu-Bitung)	13,5	97,63	97,58	95,6	-1,98				
			Total	39,85	98,64	98,33	96,97	-1,36		ļ		
5	Serang-Panimbang		Porsi BUJT Seksi 1 (Serang-Rangkasbitung)	26,5	99,56		Fisik 100		Operasi 2021	ı		1
		PT. Wijaya	Seksi 2 (Rangkasbitung-Cileleas)	24,17	78,08		31,2		April 2024 Rp. 5,33 T	Rp. 3,57 T	-	
		Karya Serang Panimbang	Total									
			Porsi Pemerintah Seksi 3 (Cileles-Panimbang)	33	-	_	_	-	April 2024			
			Total	33	-	-	-	-				
6		PT. PP	Seksi 1 (Semarang-Sayung)	10,69	3,54	0	0	0	Juni 2024			
	Semarang-Demak	Semarang	Seksi 1 (Selilarang-Sayung)	10,09	3,34	U	U	U	Juiii 2024	Rp 5,44 T		Rp 6,8 T
		Demak	Seksi 2 (Sayung-Demak)	16,31	95,99	90,52	91,77	1,25	November 2022		. ,	
			Total	27	59,39	54,68	55,44	0,76				
7		PT. Jogjasolo Marga Makmur	Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38	55,63	39,11	21,46	-17,65	September 2023	Rp 26,64 T	Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	22,3 20,08	55,65	0	0	0	pro501 2025			
			Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
	Solo-Yogyakarta-NYIA Kulonprogo		Paket 2.1 (Purwomartani - Monjali) Paket 2.2 (Monjali - Gamping)	9,43	0	0	0	0	Juni 2025			
			Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0	D. J. Sarri			
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo) Total	13,32 96,57	0 23,3	0 16,27	0 8,93	- 7,34	September 2024			
	Yogyakarta - Bawen		Total						December 2022		Rp 10,65 T	
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	64,69	1,83	2,04	0,21	Desember 2023			
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26 8,08	0	0	0	0	September 2024 Juni 2025	- Rp 14,26 T -		
8			Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Juni 2025			
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Juni 2025			
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	0 5,25	0,2	0,22	0,2	September 2024			
	Gedebage - Tasikmalaya - Cilacap									Rp 56,20 T		
		PT Jasamarga	Saksi 1 IC Gadahaga - SS Garut Utara	45,2	0	0	0	0	Triwulan II 2024		Tahap I: Rp	
9		Gedebage Cilacap	Seksi 1 JC Gedebage - SS Garut Utara Seksi 2 SS Garut Utara - SS Tasikmalaya	50,32	0	0	0	0	Triwulan II 2024		23,02	-
			Seksi 3 SS Tasikmalaya - SS Patimuan	76,78	0	0	0	0	Triwulan II 2029		Tahap II: Rp 17,04 T	
			Seksi 4 SS Patimuan - SS Cilacap Total	34,35 206,65	0	0	0	0	Triwulan II 2029			
			Total						Dans when 2007			
10	Gilimanuk - Mengwi	PI IOIJagat Kerthi Bali	Seksi 1 Gilimanuk - Pekutatan	54,75	0	0	0	0	Desember 2027	5 0:		
			Seksi 2 Pekutatan - Soka Seksi 3 Soka - Mengwi	23,18 18,92	0	0	0	0	Desember 2024 Rp 24,62 November 2024	Rp 16,41 T	-	
			Total	96,84	0	0	0	0				