MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

		1										
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progre Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Biaya Konstruksi	Tanah
	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi Desember 2018 April 2022 Juli 2023 Juli 2024	Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T
1			Seksi II (Cigombong - Cibadak)	11,9	98,39	75,55	75,05	-0,05				
1	Clawi Sukubumi		Seksi III (Cibadak - Sukabumi Barat)	13,7	26	0	0	0				
			Seksi IV(Sukabumi Barat - Sukabumi Timur) Total	13,05 54	9 58,88	0 45,07	0 44,96	0 0,11				
			Dukungan Pemerintah	J 34	30,00	45,07	44,30	0,11				
	Cileunyi - Sumedang - Dawuan		Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	88,45	89,1	0,65	November 2021		Rp. 5,58 T	-
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)			
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai (2017)			
			Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 28,5	98 98,68	95,46 95,98	91,59 92,35	-3,87 - 3,63	Desember 2021			
		Jabar Tol	BUJT		30,00	33,33	32,00	5,55		Į		
3			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu penyelesaian seksi 2	Rp. 8,41 T		
			Seksi 4: Cimalaka – Legok	8,2	75,41	28,53	6,59	-21,94				
			Seksi 5A: Legok – Ujung Jaya			19,13	9,38	-9,75	Desember 2021			
			Seksi 5B: Legok - Ujung Jaya	14,9	79,48	37,38	27,56	-9,82				
			Seksi 6: Ujung Jaya – Dawuan	6,07	94,53	54,54	60,98	6,44				
			Junction Dawuan		100	41,41	30,75	-10,65				
Н			TOTAL	33,22	83,7	41,87	33,24	-8,63			<u> </u>	
	Krian - Legundi - Bunder - Manyar		Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	Operasi November 2020 Konstruksi Belum Dimulai	Rp. 5,58 T	Rp. 8,40 T	-
		PT Waskita Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0				
4			Seksi 3: Boboh – Bunder	10,4	100	100	100	0				
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0				
			Total	38,4	90,71	75,52	75,52	0				
	Manado - Bitung	Manado Bitung	Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0	Operasi 2020 Rp. 5,	Rp. 5,12 T	Rp. 3,27 T	Rp. 0,60 T
6			Segmen IA (Manado-Sukur) Segmen IB (Sukur-Airmadidi)	5 6	100 100	100 100	100 100	0				
	Wallado Bitalig		Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28,85	98,7	97,38	94,19	-3,19				
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0				
			Segmen 2B (Danowudu-Bitung) Total	13,5 39,85	97,6 99,17	95,15 98,32	89,24 96,28	-5,91 -2,05				
	Serang-Panimbang	Karya Serang Panimbang	Porsi BUJT	33,03	33,17	30,32	Fisik	-2,03				-
			Seksi 1 (Serang-Rangkasbitung)	26,5			100		Sudah Laik Fungsi Agustus 2023 Agustus 2023	Rp. 5,33 T	Rp. 3,57 T	
7			Seksi 2 (Rangkasbitung-Cileleas) Total	24,17			9,3					
'			Porsi Pemerintah									
			Seksi 3 (Cileles-Panimbang)	33	-	-	-	-				
			Total	33	-	-	-	-				
8	Tol Layang AP Petarrani	PT. Bosowa Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020 Rp 2	Rp 2.24 T		
		Nusantara	Total	4,3	100	100	100	0				
9	Semarang-Demak	PT. PP Semarang	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024 Rp 5,44 Juni 2022	Rp 5,44 T		Rp 6,8 T
		_	Seksi 2 (Sayung-Demak)	16,31	88,4	50,15	52,01	1,86				
\vdash			Total	27	54,31	30,29	31,42	1,12				
	Solo-Yogyakarta-NYIA Kulonprogo		Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640)	42,38	21.04	2,03	2,62	0,59	Sentember 2022	Rp 26,64 T	Rp 18,99 T	-
			Paket 1.1 (Solo - Klaten)	22,3	31,84				September 2022			
			Paket 1.2 (Klaten - Purwomartani) Seksi 2 Kartosuro - Purwomartani	20,08 23,43	0	0	0	0				
10		PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43		Ĺ			Desember 2024 Desember 2023 Juni 2024			
		iviai ga iviakillul	Paket 2.2 (Monjali - Gamping)	14 30,77	0	0	0	0				
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	17,45	U	U	U	U				
			Paket 3.2 (Wates - Purworejo)	13,32								
Н		-	Total	96,57	14,68	0,77	1	0,23		TW 3 2023 TW 4 2023	Rp 10,65 T	
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	13	0	0	0	TW 3 2023			
11	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0				
			Seksi 3 (SS Borobudur - SS Magelang) Seksi 4 (SS Magelang - SS Temanggung)	8,08 16,46	0	0	0	0				
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	TW 4 2023			
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	TW 4 2023			
\vdash			Total	75,82	1,41	0	0	0				
12	SS Kawasan Industri Batang (Semarang-Batang)	PT. Jasamarga Semarang	Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021			
\square		Batang	Total	3,1	100	0	0	0				
	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	DT Lintas Marc-	Akses BJIB Kertajati Paket 1	1,85	100	92,95	96,1	3,15	September 2021			
13		PT Lintas Marga Sedaya	Akses BJIB Kertajati Paket 2	1,53	100	94,08	96,2	2,12	September 2021			
			Total	3,38	100	94,71	96,19	1,47	p.1330. 2021			

Jalan Tol Beroperasi Jalan Tol Konstruksi