## MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

		BUJT	Seksi	Panjang (km)	Progres	Progres Konstruksi		(%)				
No	Ruas				Tanah Bebas (%)	Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Biaya Konstruksi	Tanah
1	Ciawi - Sukabumi	PT Trans Jabar Tol	Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi	Rp. 15,95 T	Rp. 8,85 T R	Rp. 0,82 T
			Seksi II (Cigombong - Cibadak)	11,9	98,39	79	77,08	-1,92	Desember 2018 April 2022			
			Seksi III (Cibadak - Sukabumi Barat)	13,7	27	0	0	0	Juli 2023			
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	9	0	0	0	Juli 2024			
			Total	54	59,13	45,84	45,41	-0,42				
2	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Dukungan Pemerintah								Rp. 5,58 T	-
			Seksi 1: Cileunyi – Ranca Kalong	10,57	99,16	99,62	99,23	-0,39	Operasi 2022			
			Seksi 1 - APBN	0,88	100	100	100	0	Operasi 2022			
			Seksi 2 Phase I : Ranca Kalong- Sumedang	6,35	100	100	100	0	Selesai Konstruksi			
			Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 <b>28,5</b>	98,63 <b>99,16</b>	94,41 <b>98,01</b>	95,25 <b>97,94</b>	0,84 <b>-0,07</b>	Juni 2022	Rp. 8,41 T		
			BUJT	20,3	99,10	96,01	37,34	-0,07				
			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	Operasi menunggu penyelesaian seksi 2			
			Seksi 4: Cimalaka – Legok	8,2	93,33	97,93	18,97	-78,96	,			
			Seksi 5A: Legok – Ujung Jaya			97,71	25,86	-71,85	Juni 2022			
			Seksi 5B: Legok - Ujung Jaya	14,9	92,83	40,92	48,83	7,91	Julii 2022			
			Seksi 6: Ujung Jaya – Dawuan	6,07	99,33	90,56	86,46	-4,1	Maret 2022			
			Junction Dawuan	3,07	100	94,86	76,88	-17,98	Marct 2022			
			TOTAL	33,22	89,23	81,37	46,91	-34,56				
		PT Waskita Bumi Wira	Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0			Rp. 8,40 T	-
3	Krian - Legundi - Bunder - Manyar								Operasi November 2020  Rp.  Konstruksi Belum Dimulai			
			Seksi 2: Kedamean Mengganti – Boboh Seksi 3: Boboh – Bunder	8,83 10,4	100 100	100 100	100 100	0		Rp. 5,58 T		
						0	0	0				
			Seksi 4 : Bunder – Manyar	9,4	62,06				KONSTRUKSI BERUIN DIINUIAI			
$\vdash$			Total	38,4	90,71	75,52	75,52	0				<del>  </del>
4	Manado - Bitung		Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi Pemerintah	11	100	100	100	0	Operasi 2020 Rp. 5,12 T		T Rp. 3,27 T	Rp. 0,60 T
			Segmen IA (Manado-Sukur)	5	100	100	100	0		Rp. 5,12 T		
			Segmen IB (Sukur-Airmadidi) Seksi 2 (Airmadidi-Bitung) Porsi BUJT	6 28,85	100 98,76	100 98,73	100 97,7	0				
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	-1,04 0				
			Segmen 2B (Danowudu-Bitung)	13,5	97,63	97,58	95,6	-1,98				
			Total	39,85	98,64	98,33	96,97	-1,36				
5	Serang-Panimbang	PT. Wijaya Karya Serang Panimbang	Porsi BUJT  Sokoi 1 (Sorong Bongkoshitung)	26,5	98,97		Fisik 100		Operasi November 2021		Rp. 3,57 T	-
			Seksi 1 (Serang-Rangkasbitung) Seksi 2 (Rangkasbitung-Cileleas)	24,17	77,36		18,68		Desember 2023			
			Total	,	,							
			Porsi Pemerintah							1		
			Seksi 3 (Cileles-Panimbang)  Total	33 33	-	-	-	-	Desember 2023	Desember 2023	1	
		PT. Bosowa	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0	November 2020			
6	Tol Layang AP Petarrani	Marga Nusantara	Total	4,3	100	100	100	0	November 2020	Rp 2.24 T		
7	Semarang-Demak		Seksi 1 (Semarang-Sayung)	10,69	3,09	0	0	0	Juni 2024	Rp 5,44 T		Rp 6,8 T
			Seksi 2 (Sayung-Demak)	16,31	91,88	65,05	70,09	5,04	Juni 2022			
			Total	27	56,73	39,3	42,34	3,04	Julii 2022			
8	Solo-Yogyakarta-NYIA Kulonprogo	PT. Jogjasolo Marga Makmur	Calaid Kartanana Durana in 1/0: 0 and 1 and 1	42,38		8,16	21,55	13,39			Rp 18,99 T	-
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640) Paket 1.1 (Solo - Klaten)	22,3	48,77	0	0	0	September 2023			
			Paket 1.2 (Klaten - Purwomartani)	20,08		0	0	0				
			Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0				
			Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Juni 2025	Rp 26,64 T		
			Paket 2.2 (Monjali - Gamping) Seksi 3 Kartosuro - Purwomartani	14 30,77	0	0	0	0				
			Paket 3.1 (Gamping - Wates)	17,45	0	0	0	0	Desember 2023			
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	September 2024			
9	Yogyakarta - Bawen	PT. Jasamarga Jogja Bawen	Total	96,57	18,19	3,4	8,97	5,57	December 2000	Rp 14,26 T	Rp 10,65 T	-
			Seksi 1 (JC Sleman - SS Banyurejo)	8,25	72,59	0	0	0	Desember 2023			
			Seksi 2 (SS Banyurejo - SS Borobudur) Seksi 3 (SS Borobudur - SS Magelang)	15,26	0	0	0	0	September 2024			
			Seksi 3 (SS Borobudur - SS Magelang) Seksi 4 (SS Magelang - SS Temanggung)	8,08 16,46	0	0	0	0	Juni 2025 Juni 2025			
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Juni 2025			
			Seksi 6 (SS Ambarawa - JC Bawen)	5,21	0	0	0	0	September 2024			
			Total	75,82	4,32	0	0	0				