MONITORING PROGRES KONSTRUKSI JALAN TOL NON TRANS JAWA

			MONITORING PROGRES KONSTRUKSI JA	LAN TO	JL NON	IKANS J	JAWA						
No	Ruas	BUJT	Seksi	Panjang (km)	Progres Tanah Bebas (%)	Progres Konstruksi (%)					Biaya		
						Rencana (%)	Realisasi (%)	Deviasi	Target Operasi	Investasi	Konstruksi	Tanah	
			Seksi I (Ciawi - Cigombong)	15,35	100	100	100	0	Operasi				
	Ciawi - Sukabumi	PT Trans Jabar Tol							Desember 2018				
1			Seksi II (Cigombong - Cibadak) Seksi III (Cibadak - Sukabumi Barat)	11,9 13,7	98,39 26	75,55 0	75,05 0	-0,05 0	April 2022 Juli 2023	Rp. 15,95 T	Rp. 8,85 T	Rp. 0,82 T	
			Seksi IV(Sukabumi Barat - Sukabumi Timur)	13,05	9	0	0	0	Juli 2024				
			Total	54	58,88	45,07	44,96	0,11					
			Dukungan Pemerintah		1								
			Seksi 1: Cileunyi – Ranca Kalong	10,57	99,11	88,45	89,1	0,65	Desember 2021				
								_					
			Seksi 1 - APBN	0,88	100	100	100	0	Selesai (2012)				
			Seksi 2 Phase I : Ranca Kalong– Sumedang	6,35	100	100	100	0	Selesai (2017)				
	Cileunyi - Sumedang - Dawuan	PT Citra Karya Jabar Tol	Seksi 2 Phase II : Ciherang - Sumedang TOTAL	10,7 28,5	98 98,68	95,46 95,98	91,59 92,35	-3,87 - 3,63	Desember 2021				
			BUJT	28,5	98,08	95,98	92,33	-3,03					
				4.05	00.76	100	100	_	Operasi menunggu				
3			Seksi 3: Sumedang – Cimalaka	4,05	99,76	100	100	0	penyelesaian seksi 2 Rp. 8,41 T	Rp. 5,58 T	-		
			Seksi 4: Cimalaka – Legok	8,2	75,41	4,22	6,99	2,77					
			Seksi 5A: Legok – Ujung Jaya			11,54	13,42	1,88					
			Seksi SA. Legok – Ojulig Jaya	14,9	79.48	11,54	13,42	1,00					
			Seksi 5B: Legok - Ujung Jaya			37,38	27,56	-9,82	Desember 2021				
									-				
			Seksi 6: Ujung Jaya – Dawuan		96,1	47.57.00	67,25	19,69					
				6,07	100	20.20	26.27	7.01					
			Junction Dawuan	22.22	100	29,36	36,37	7,01					
			TOTAL	33,22	84	32.89	35,39	2,5					
	Krian - Legundi - Bunder - Manyar		Seksi 1: Krian – Kademean Mengganti	9,77	100	100	100	0	0			-	
		PT Waskita Bumi Wira	Seksi 2: Kedamean Mengganti – Boboh	8,83	100	100	100	0	Operasi November 2020 Konstruksi Belum Dimulai	Rp. 5,58 T	Rp. 8,40 T		
4			Seksi 3: Boboh – Bunder	10,4	100	100	100	0					
			Seksi 4 : Bunder – Manyar	9,4	62,06	0	0	0					
			Total	38,4	90,71	75,52	75,52	-0,02					
	Manado - Bitung	PT Jasamarga Manado Bitung			55). 2	10,02	10,02	5,02	- Operasi 2020	Rp. 5,12 T	Rp. 3,27 T	Rp. 0,60 T	
			Seksi I (Ring Road Manado – Sukur –Airmadidi) Porsi	11	100	100	100	0					
6			Pemerintah		100	100	100	0					
			Segmen IA (Manado-Sukur) Segmen IB (Sukur-Airmadidi)	5 6	100 100	100 100	100 100	0					
ľ			Seksi 2 (Airmadidi-Bitung) Porsi BUJT	28,85	98,7	97,38	94,19	-3,19					
			Segmen 2A (Airmadidi-Danowudu)	15,35	100	100	100	0					
			Segmen 2B (Danowudu-Bitung)	13,5	97,6	95,15	89,24	-5,91	Oktober 2021				
Н			Total Porsi BUJT	39,85	99,17	98,32	96,28 Fisik	-2,05					
	Serang-Panimbang	PT. Wijaya Karya Serang Panimbang	Seksi 1 (Serang-Rangkasbitung)	26,5			100		Sudah Laik Fungsi		Rp. 3,57 T	-	
			Seksi 2 (Rangkasbitung-Cileleas)	24,17			10,93		Agustus 2023 Agustus 2023	Rp. 5,33 T			
7			Total										
			Porsi Pemerintah	22									
			Seksi 3 (Cileles-Panimbang) Total	33 33	-	-	-	-					
		PT. Bosowa							November 2020 Rp 2.24 T				
8	Tol Layang AP Petarrani	Marga	Seksi 3 (Tol Layang AP Petarrani)	4,3	100	100	100	0		Rp 2.24 T			
	, ,	Nusantara	Total	4,3	100	100	100	0					
9	Semarang-Demak									_			
		PT. PP Semarang Demak	Seksi 1 (Semarang-Sayung)	10,69	2,29	0	0	0	Juni 2024 Juni 2022	Rp 5,44 T		D= 60=	
			Seksi 2 (Sayung-Demak)	16,31	90,91	53,7	54,49	0,79				Rp 6,8 T	
			Total	27	55,82	32,44	32,92	0,79	JJIII 2022				
10				42,38		2,46	3,28	0,82			Rp 18,99 T	-	
			Seksi 1 Kartosuro - Purwomartani (Sta 0+000 s.d 35+640) Paket 1.1 (Solo - Klaten)	22,3	40,72	0	0,95	0,95	September 2022				
	Solo-Yogyakarta-NYIA Kulonprogo		Paket 1.1 (Solo - Klaten) Paket 1.2 (Klaten - Purwomartani)	20,08		0	0,95	0,95					
		DT logicacia	Seksi 2 Kartosuro - Purwomartani	23,43	0	0	0	0					
		PT. Jogjasolo Marga Makmur	Paket 2.1 (Purwomartani - Monjali)	9,43	0	0	0	0	Desember 2024	Rp 26,64 T			
		Walga Wakinai	Paket 2.2 (Monjali - Gamping)	14	0	0	0	0					
			Seksi 3 Kartosuro - Purwomartani Paket 3.1 (Gamping - Wates)	30,77 17,45	0	0	0	0	Desember 2023				
			Paket 3.2 (Wates - Purworejo)	13,32	0	0	0	0	Juni 2024				
Ш			Total	96,57	14,68	0	0,7	0,39					
		PT. Jasamarga Jogja Bawen	Saksi 1 (IC Slaman - SS Banyuraia)	8,25	13	0	0	0	Juni 2023	- Rp 14,26 T	Rp 10,65 T	-	
	Yogyakarta - Bawen		Seksi 1 (JC Sleman - SS Banyurejo) Seksi 2 (SS Banyurejo - SS Borobudur)	15,26	0	0	0	0	Desember 2023				
11			Seksi 3 (SS Borobudur - SS Magelang)	8,08	0	0	0	0	Desember 2023				
11			Seksi 4 (SS Magelang - SS Temanggung)	16,46	0	0	0	0	Desember 2023				
			Seksi 5 (SS Temanggung - SS Ambarawa)	22,56	0	0	0	0	Desember 2023				
			Seksi 6 (SS Ambarawa - JC Bawen) Total	5,21 75,82	0 1,41	0	0	0	Desember 2023				
H	SS Kawasan Industri Batang (Semarang-Batang)	DT. I-	Total	73,82	1,41	U	U	U					
12		PT. Jasamarga Semarang	Simpang Susun KI Batang	3,1	100	100	100	0	Agustus 2021				
12		Semarang Batang											
\vdash		_	Total	3,1	100	0	0	0					
13	Modifikasi SS Akses Kertajati (Ruas Tol Cikampek - Palimanan)	PT Lintas Marga Sedaya	Akses BJIB Kertajati Paket 1	1,85	100	100	100	0	September 2021				
			Akses BJIB Kertajati Paket 2	1,53	100	100	100	0	September 2021				
			Total	3,38	100	100	100	0					

Jalan Tol Beroperasi Jalan Tol Konstruksi